

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TD7-0086

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>
COMPLETION ¹	<input checked="" type="checkbox"/>

DATE	Oct. 10, 2007
------	---------------

PROJECT INFORMATION:

Reporting Party:	Hadley Township Road District
Docket/Order #:	
Ordered Completion Date:	
Status Reports Due:	
Completion Report Due ¹ :	
AAR/DOT#, Milepost:	AAR/DOT #479 590A, milepost 493.35-WC
Street, (in/near) City, County:	2000E (TR142)
Railroad Company:	Norfolk Southern

¹ Railroad Companies must include an updated USDOT Inventory Form with their Completion Report.

PROJECT MANAGER INFORMATION²:

Name:	County Engineer Howard Timmons by Gary Laux
Title:	Pike County Engineer
Representing:	Hadley Township Road District
Street Address:	1101 Lakeview Heights P.O. Box 514
City, State, Zip:	Pittsfield, IL 62363
Office Phone:	Pike County (217) 285-4364
Office Fax:	Pike County (217) 285-2719
Cellular Phone:	
E-Mail Address:	Gary Laux (Pike County) glpikehd@adams.net

² Project Manager Information to be submitted by Pike County (on behalf of Hadley Township Road District) and the Norfolk Southern Railway

DESCRIPTION OF IMPROVEMENTS to be ORDERED:

All work listed below to be done by the Road District/City

- Reconstruction of all roadway approaches to the subject crossings in order to comply with 92 Ill. Adm. Code 1535.204.

STATUS OF WORK: (use additional blank sheet, if necessary)

Roadway approaches were completed on 10-10-2007.
I shot the profile grades. They met our proposed grades.
I also checked road width, which also met our proposal.
The roadway approaches meet the requirements of
92 Ill. Adm. Code 1535.204

Howard Timmons