

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION** **RECEIVED**

DEC 26 2007

PROJECT STATUS REPORT

Illinois Commerce Commission
RAIL SAFETY SECTION

TYPE: (CHECK ONE)

PROGRESS	X
COMPLETION ¹	

DATE	December 21, 2007
------	-------------------

PROJECT INFORMATION:

Reporting Party:	BNSF Railway Company
Docket/Order #; Date:	T07-0092
Status Reports Due:	
Ordered Completion Date:	11/28/2008
Completion Report Due ¹ :	
AAR/DOT#, RR Milepost:	068 960R, MP 162.94
Street, (in/near) City, County:	Dry Road, near Christopher, Franklin County
Railroad Company:	BNSF Railway Company

¹Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form.

PROJECT MANAGER INFORMATION²:

Name:	Craig N Rasmussen, P.E.
Title:	Manager Public Projects
Representing:	BNSF Railway Company
Street Address:	80 – 44 th Avenue NE
City, State, Zip:	Minneapolis, MN 55421
Office Phone:	(763) 782-3468
Office Fax:	(763) 782-3061
Cellular Phone:	(612) 839-0672
E-Mail Address:	Craig.Rasmussen@BNSF.com

²Project Manager information to be submitted by BNSF Railway Company

DESCRIPTION OF IMPROVEMENTS ORDERED:

- Install new automatic flashing light signals w/ gates controlled by CWT circuitry.
- Install temporary STOP signs

STATUS OF WORK: (use additional blank sheet, if necessary)

Temporary STOP signs installed on 12/19/2007

DEC 26 2007

DOCUMENTED

KKK
MS