

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT: T06-0053

RECEIVED

JAN 15 2008

TYPE: (CHECK ONE)

PROGRESS	X
COMPLETION	

Illinois Commerce Commission
RAIL SAFETY SECTION

DATE	January 14, 2008
------	------------------

PROJECT INFORMATION:

Reporting Party:	Xenia Township Road District
Docket/Order #; Date:	T06-0053 – 7/12/06/716/07
Status Reports Due:	January 9, 2008
Ordered Completion Date:	April 1, 2008
Completion Report Due ¹ :	April 1, 2008
AAR/DOT#, Milepost:	AAR/DOT 152 919C, milepost 252.58-A
Street, (in/near) City, County:	Boxwood Road/TR-40, near Xenia in Clay Co. IL
Railroad Company:	CSX Transportation, Inc.

¹Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form.

PROJECT MANAGER INFORMATION²:

Name:	Eric T. Seibring, P.E.
Title:	Clay County Engineer
Representing:	Xenia Township
Street Address:	P. O. Drawer D
City, State, Zip:	Louisville, IL 62858
Office Phone:	618-665-3346
Office Fax:	618-665-3347
Cellular Phone:	815-383-5663
E-Mail Address:	claycohwydept@wabash.net

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

- Improve highway approaches per Exhibit C attached hereto.

STATUS OF WORK:

Construction of approach roadway has been completed and final inspection by the Illinois Department of Transportation was made on July 5, 2007. A request for extension of time to April 1, 2008 was approved by the ICC in order to allow time to complete invoicing and final paperwork. Since that time final payment to the contractor has been withheld while waiting for a bill from CSX Transportation, Inc. for railroad flagger costs. This bill is the only item preventing completion of final paperwork on the project.

DOCKETED

A MS

CLAY COUNTY HIGHWAY DEPARTMENT

ERIC T. SEIBRING, P.E.
CLAY COUNTY ENGINEER

OFFICE (618) 665-3346
SHOP (618) 665-3423

14464 HIGHWAY 45 SOUTH
LOUISVILLE, IL 62858

RECEIVED
JAN 15 2008

January 14, 2008

Illinois Commerce Commissio.
RAIL SAFETY SECTION

Mr. Michael Stead
Rail Safety Program Administrator
Illinois Commerce Commission
527 East Capitol
Springfield, IL 62794-9280

Re: Grade Crossing Protection Fund
TR-40 Boxwood Road Approach Improvements
CSX Railroad – Xenia Township
Clay County
AAR DOT #152 919X MP 252.58

Dear Mr. Stead:

Enclosed is a copy of the Project Status Report for the referenced project. Please note that completion of final payment and paperwork is on hold due to CSX Transportation, Inc.

If you have questions or need additional information, please give us a call. Thank you.

Yours truly,



Eric T Seibring, P.E.
Clay County Engineer

ETS/aw