

RECEIVED

OCT 8 2008

ILLINOIS COMMERCE & FINANCE
RAIL SAFETY DIVISION

Atlanta, GA – October 1, 2008
XING:SIG:IU REPT

Mr. Dave Lazavides:

Attached is the consolidated report of Norfolk Southern crossing projects in the state of Illinois. This report will be submitted on a quarterly basis for your review. Projects shown as final billed will be dropped from future reports. If you have any questions, please call me at 404-527-2837.



B. P. Vagedes

Cy: T. W. Ambler

OCT - 8 2008

BV
ms/Tab

**NORFOLK SOUTHERN CORPORATION
ICC ORDER STATUS REPORT
STATE OF ILLINOIS**

DOT/AFE NUMBER	ORDER NUMBER/ DATE	ROAD LOCATION	CITY	STATE AUTHORIZED	ESTIMATED COMPLETION DATE
480328 C	T02-0067	LIGHTS & GATES PONTOON RD DETOUR	GRANITE CITY	04/02/08	
F02920		MP D 477.65, ILL DIV			

STATUS OF WORK:

DEPT. 52 – SIGNALS - DESIGN SENT TO THE STATE 10/14/05; MATERIAL ORDERED 04/03/08. MATERIAL SHIPPED 6/16/08. NS PORTION INSTALLED 7/1/08. COORDINATING WITH KCS & UP TO COMPLETE INTERCONNECTION

CONTACT:

G.B. BANKIERIS
MANAGER HIGHWAY CROSSING ENGINEERING
NORFOLK SOUTHERN CORPORATION
1200 PEACHTREE ST. N.E. BOX 123
ATLANTA, GA 30303
TEL: 404-527-2866; FAX: 404-527-2901

DEPT 66 – M/W – MAINTENANCE OF WAY WORK IN THE ENGINEERING PHASE.

J. ELLIS
DIVISION ENGINEER
NORFOLK SOUTHERN CORPORATION
1735 E. CONDIT STREET
DECATUR, ILL 62521
TEL: 217-877-6239

BILLING STATUS – 4 PROGRESSIVE BILLS TOTALING \$145,196.91 HAVE BEEN ISSUED. CURRENT CHARGES OF \$359.65 REMAIN AS OF 06/04/08.

P.A. GRAY
SUPVR – MISCELLANEOUS BILLING
NORFOLK SOUTHERN CORPORATION
110 FRANKLIN ROAD, SE.
ROANOKE, VA 24042 – 0034