

RECEIVED

OCT 8 2008

ILLINOIS COMMERCE BANK
RAIL SAFETY DIVISION

Atlanta, GA – October 1, 2008
XING:SIG:IU REPT

Mr. Dave Lazavides:

Attached is the consolidated report of Norfolk Southern crossing projects in the state of Illinois. This report will be submitted on a quarterly basis for your review. Projects shown as final billed will be dropped from future reports. If you have any questions, please call me at 404-527-2837.



B. P. Vagedes

Cy: T. W. Ambler

OCT - 8 2008

**NORFOLK SOUTHERN CORPORATION
ICC ORDER STATUS REPORT
STATE OF ILLINOIS**

| DOT/AFE NUMBER | ORDER NUMBER/ DATE | ROAD LOCATION | CITY | STATE AUTHORIZED | ESTIMATED COMPLETION DATE |
|---------------------------|-----------------------------------|---------------------------------|-------------|-----------------------------|--|
| 479426W | T06-0099 | FLASHERS W/GATES REINING RD. | CHAPIN | 12/6/06 | 2009 |
| F03539 | | MP: DH 454.45, ILL DIV. | | | |

STATUS OF WORK:

DEPT. 52 – SIGNALS - MATERIAL ORDERED 12/18/06. EXTENSION FILED 05/30/08, ROADWAY WORK INVOLVED WITH MORGAN COUNTY ROAD DISTRICT. EXTENSION APPROVED 6/25/08.

CONTACT:

G.B. BANKIERIS
MANAGER HIGHWAY CROSSING ENGINEERING
NORFOLK SOUTHERN CORPORATION
1200 PEACHTREE ST. N.E. BOX 123
ATLANTA, GA 30303
TEL: 404-527-2866; FAX: 404-527-2901

DEPT 66 – M/W –

J. ELLIS
DIVISION ENGINEER
NORFOLK SOUTHERN CORPORATION
1735 E. CONDIT STREET
DECATUR, ILL 62521
TEL: 217-877-6239

BILLING STATUS – FIVE PROGRESSIVE BILLS AS OF 09/29/08 TOTALING \$83,506.17. UNBILLED BALANCE \$897.00

P.A. GRAY
SUPVR – MISCELLANEOUS BILLING
NORFOLK SOUTHERN CORPORATION
110 FRANKLIN ROAD, SE.
ROANOKE, VA 24042 – 0034