

RECEIVED

OCT 8 2008

ILLINOIS COMMISSION ON
RAIL SAFETY REPORTS

Atlanta, GA – October 1, 2008
XING:SIG:IU REPT

Mr. Dave Lazavides:

Attached is the consolidated report of Norfolk Southern crossing projects in the state of Illinois. This report will be submitted on a quarterly basis for your review. Projects shown as final billed will be dropped from future reports. If you have any questions, please call me at 404-527-2837.

A handwritten signature in black ink, appearing to read 'B. P. Vagedes', with a long horizontal line extending to the right.

B. P. Vagedes

Cy: T. W. Ambler

OCT - 8 2008

**NORFOLK SOUTHERN CORPORATION
ICC ORDER STATUS REPORT
STATE OF ILLINOIS**

DOT/AFE NUMBER	ORDER NUMBER/ DATE	ROAD LOCATION	CITY	STATE AUTHORIZED	ESTIMATED COMPLETION DATE
724689K	T06-0010		CENTRALIA	8/24/07	3/03/08
F01849	T07-0010	BEECH ST. MP: 64 W, ILL DIV.			

STATUS OF WORK:

DEPT. 52 – SIGNALS - ENGINEERING TO STATE 12-8-03. MATERIAL ORDERED 9/26/07. IN SERVICE 04/16/08.

CONTACT:

G.B. BANKIERIS
MANAGER HIGHWAY CROSSING ENGINEERING
NORFOLK SOUTHERN CORPORATION
1200 PEACHTREE ST. N.E. BOX 123
ATLANTA, GA 30303
TEL: 404-527-2866; FAX: 404-527-2901

DEPT 66 – M/W – NO M/W WORK.

J. ELLIS
DIVISION ENGINEER
NORFOLK SOUTHERN CORPORATION
1735 E. CONDIT STREET
DECATUR, ILL 62521
TEL: 217-877-6239

BILLING STATUS – THIRTEEN PROGRESSVIE BILLS ISSUED AS OF 09/29/08 TOTALING \$161,666.79. CURRENT CHARGES OF \$428.77 REMAIN.

P.A. GRAY
SUPVR – MISCELLANEOUS BILLING
NORFOLK SOUTHERN CORPORATION
110 FRANKLIN ROAD, SE.
ROANOKE, VA 24042 – 0034