

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT

TYPE: (CHECK ONE)

PROGRESS	
COMPLETION ¹	X

DATE	October 31, 2008
------	------------------

PROJECT INFORMATION:

Reporting Party:	Griggsville Road District and City of Griggsville
Docket/Order #:	T07-0037
Ordered Completion Date:	12/31/08
Status Reports Due:	
Completion Report Due ¹ :	
AAR/DOT#, Milepost:	AAR/DOT #479 521S, milepost 480.45-WC; AAR/DOT #479 518J, milepost 478.40-WC
Street, (in/near) City, County:	410 th Street (TR356) and 430 th /Federal Street
Railroad Company:	Norfolk Southern

¹ Railroad Companies must include an updated USDOT Inventory Form with their Completion Report.

PROJECT MANAGER INFORMATION²:

Name:	County Engineer Howard Timmons
Title:	Pike County Engineer
Representing:	Griggsville Township Road District and City of Griggsville
Street Address:	1101 Lakeview Heights P.O. Box 514
City, State, Zip:	Pittsfield, IL 62363
Office Phone:	Howard Timmons (217) 285-4364
Office Fax:	Howard Timmons (217) 285-2719
Cellular Phone:	
E-Mail Address:	Gary Laux (Pike County) glpikehd@adams.net

²Project Manager Information to be submitted by Pike County (on behalf of Griggsville Township Road District and the City of Griggsville) and the Norfolk Southern Railway

DESCRIPTION OF IMPROVEMENTS to be ORDERED:

All work listed below to be done by the Road District/City

- Reconstruction of all roadway approaches to the subject crossings in order to comply with 92 Ill. Adm. Code 1535.204.

STATUS OF WORK: (use additional blank sheet, if necessary)

Both crossings in Griggsville Road District are open to traffic. We finished the one on Federal Street yesterday. The vertical alignment now meets MFT standards for RR Xings. The base rock is in place and the slopes have been seeded. We were planning on applying the A-2 Surface next construction season, since the rock has to dry out and we are out of the dates that are permitted to shoot oil.

Thanks, Gary Laux