

TRANSMITTAL



Engineering Enterprises, Inc.

Date: December 22, 2008

Number of Pages
(Incl. cover sheet)

Attn: Rail Safety Section

From: David A. Kamano
Sr. Project Engineer II

To: Illinois Commerce
Commission
527 East Capitol Avenue
Springfield, IL 62701

Reference: **Project Status Report**

EEI Job #: HI0805

RECEIVED
DEC 24 2008

Illinois Commerce Commission
RAIL SAFETY SECTION

Fax #:

Transmit Via:

Fax Hand Carry US Mail Overnight UPS FedEx

Items Transmitted:

Correspondence Contracts Drawings Prints Plans Other

<u>Copies</u>	<u>Date</u>	<u>No.</u>	<u>Description</u>
1	--	--	Project Status Report

THESE ARE TRANSMITTED as checked below:

For approval For your use As requested For review and comment
 For bids due _____, 20____

Comments:

708-0035

069741 F *
069742 M *

069739 E

Pc: KSB, EEI
Joe Diedrich, Todd Prellberg, Dawn Grivetti

DEC 26 2008

DOCKETED

C) JS MS

ILLINOIS COMMERCE COMMISSION
 TRANSPORTATION DIVISION / RAIL SAFETY SECTION

ORIGINAL
RECEIVED
 DEC 24 2008

PROJECT STATUS REPORT

Illinois Commerce Commission
 RAIL SAFETY SECTION

TYPE: Roadway

PROGRESS	2
COMPLETION ¹	YES

DATE	December 22, 2008
------	-------------------

PROJECT INFORMATION:

Reporting Party:	Village of Hinckley
Docket/Order #; Date:	T08-0035, February 27, 2008
Status Reports Due:	Every 6 months (8/27/08 & 2/27/09)
Ordered Completion Date:	February 27, 2009
Completion Report Due ¹ :	February 27, 2009
AAR/DOT#, RR Milepost:	069 739E, 54.63-B; 069742M, 55.12-B; 069741F 54.98-B
Street, (in/near) City, County:	Sandwich, Sycamore and Oak Streets, in Hinckley, DeKalb County
Railroad Company:	BNSF

¹Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form.

PROJECT MANAGER INFORMATION²:

Name:	Joseph Diedrich
Title:	Village President
Representing:	Village of Hinckley
Street Address:	P. O. Box 1203
City, State, Zip:	Hinckley, IL 60520-1203
Office Phone:	(815) 286-3836
Office Fax:	(815) 286-3651
Cellular Phone:	
E-Mail Address:	

²Project Manager Information to be submitted by Village of Hinckley.

DESCRIPTION OF IMPROVEMENTS ORDERED:

- Patch void in street when abandon track is removed on Oak Street; install 20' of curb and gutter in NW/SE quadrants of Oak Street; install STOP signs on Rickert Street and replace poor or missing RR Advance Warning signs
- Install 20' of curb and gutter in NW/SE quadrants of Sycamore Street and replace missing RR Advance Warning sign(s).

STATUS OF WORK: (use additional blank sheet, if necessary) All ordered improvements under the Village's obligation to complete have been completed at this time. Improvements were completed in coordination with work performed by BNSF under the same agreement. All improvements were complete as of November 12, 2008.