

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT:

RESERVED
MAR 2 2009

TYPE: (CHECK ONE)

PROGRESS	X
COMPLETION	

Illinois Commerce Commission
RAIL SAFETY SECTION

DATE	February 25, 2009
------	-------------------

PROJECT INFORMATION:

Reporting Party:	Brian Hall
Docket/Order #; Date:	T08-0048; August 27, 2008
Status Reports Due:	February 27, 2009
Ordered Completion Date:	August 27, 2009
Completion Report Due ¹ :	August 27, 2009
AAR/DOT#, Milepost:	Various
Street, (in/near) City, County:	Crawford and Jasper Counties
Railroad Company:	Indiana Rail Road Company

¹Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form.

PROJECT MANAGER INFORMATION²:

Name:	Brian Hall
Title:	Communications & Signals Supervisor
Representing:	Indiana Rail Road Company
Street Address:	81 S. Charlotte Ave.
City, State, Zip:	Switz City, IN 47465
Office Phone:	317-616-3479
Office Fax:	812-659-9122
Cellular Phone:	812-340-1303
E-Mail Address:	brian.hall@inrd.com

²Project Manager Information to be submitted by Roadway Authority and Railroad Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

- Renewal of existing crossbuck signs and installation of YIELD signs at thirty five (35) public highway-rail grade crossings.

STATUS OF WORK:

Material for the crossbucks and yield signs were ordered on October 6, 2008 and delivered to Indiana Rail Road's facilities at Switz City, IN during December, 2008. 4' x 6' posts were ordered on February 23, 2009. At this time no crossbucks have been renewed nor have the yield signs been installed.

DOCKETED

MAR - 2 2009

35x DSP.MS