

PROJECT STATUS REPORT:

TYPE: (CHECK ONE)

PROGRESS	X
COMPLETION	

DATE	March 16, 2009
------	----------------

PROJECT INFORMATION:

Reporting Party:	Village of Belmont
Docket/Order #; Date:	T08-0095
Status Reports Due:	Every six (6) months
Ordered Completion Date:	February 13, 2010
Completion Report Due ¹ :	Within five (5) days of project completion
AAR/DOT#, Milepost:	724 828D, mp 142.13-A; 724 829K, mp 142.20-A; 724 830E mp 142.30-A; and 724 831L, mp 142.50-A
Street, (in/near) City, County:	Free Trade, Main, Persimmon, and Oak Streets in Belmont, IL (in Wabash County)
Railroad Company:	Norfolk Southern

¹Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form.

PROJECT MANAGER INFORMATION²:

Name:	Colby Rigg
Title:	Mayor/Village President
Representing:	Village of Belmont
Street Address:	214 N. Main Street, P.O. Box 158
City, State, Zip:	Bellmont, Illinois 62811
Office Phone:	(618) 262-6420 ; or 618-262-2501
Office Fax:	
Cellular Phone:	
E-Mail Address:	wcetsb@midwest.net

²Project Manager Information to be submitted by Roadway Authority and Railroad Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

- Reconstruct highway approach grades at Free Trade Street
- Install RR advance warning pavement markings on Main Street
- Assist the Grain Elevator in accomplishing the restoration/widening of the elevator track crossing surface on Persimmon Street
- Vacation of the existing Oak Street roadway within the Company's Right-of-Way ("ROW") limits.
- Closure of the roadway within the Company's ROW limits.

STATUS OF WORK:

Wednesday, March 11, 2009: Colby Rigg just called me and authorized me to put the [Free Trade Street approach] project out to bid. This notice is for your information.

Mike Gill[SMTP:MGILL@LAMAC.NET] - Engineering Design Consultant for Village