

**ILLINOIS COMMERCE COMMISSION  
TRANSPORTATION DIVISION / RAIL SAFETY SECTION  
PROJECT STATUS REPORT:**

**TYPE:** (CHECK ONE)

PROGRESS	X
COMPLETION	

DATE	May 6, 2009
------	-------------

**PROJECT INFORMATION:**

Reporting Party:	North Litchfield Township Road District
Docket/Order #; Date:	T08-0137
Status Reports Due:	Every 6 mo. until completion
Ordered Completion Date:	November 13, 2009
Completion Report Due <sup>1</sup> :	Upon completion
AAR/DOT#, Milepost:	480 050B, MP 433.51-WA
Street, (in/near) City, County:	N. 15 <sup>th</sup> Av. near Litchfield, Montgomery County, IL
Railroad Company:	Norfolk Southern

<sup>1</sup>Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form.

**PROJECT MANAGER INFORMATION<sup>2</sup>:**

Name:	Dan Peters(Township) or Ruben Boehler(Montgomery Co. Engineer)
Title:	North Litchfield Township Road Commissioner
Representing:	North Litchfield Township
Street Address:	4406 N. 17 <sup>th</sup> Avenue
City, State, Zip:	Litchfield, IL 62056
Office Phone:	Dan= 217-556-0065, Ruben= 217-532-6109
Office Fax:	Ruben= 217-532-6642
Cellular Phone:	
E-Mail Address:	r.boehler@gmail.com

<sup>2</sup>Project Manager Information to be submitted by the Norfolk Southern Railway Company, North Litchfield Township and the Illinois Department of Transportation.

**DESCRIPTION OF IMPROVEMENT(S) ORDERED:**

- Reconstruction of the existing east highway approach, by the Township.

**STATUS OF WORK:** (use additional blank sheet, if necessary)

05/06/09 - Per Township Highway Commissioner Dan Peters: Culvert extension and retaining wall completed last fall. Asphalt mix now available and approach improvements expected to begin within the next month or so (May-June 2009).