

**ILLINOIS COMMERCE COMMISSION  
TRANSPORTATION DIVISION / RAIL SAFETY SECTION  
PROJECT STATUS REPORT:**

**TYPE:** (CHECK ONE)

PROGRESS	X
COMPLETION	

DATE	May 6, 2009
------	-------------

**PROJECT INFORMATION:**

Reporting Party:	Norfolk Southern Railway Company
Docket/Order #; Date:	T08-0137
Status Reports Due:	Every 6 mo. until completion
Ordered Completion Date:	November 13, 2009
Completion Report Due <sup>1</sup> :	Upon completion
AAR/DOT#, Milepost:	480 050B, MP 433.51-WA
Street, (in/near) City, County:	N. 15 <sup>th</sup> Av. near Litchfield, Montgomery County, IL
Railroad Company:	Norfolk Southern

<sup>1</sup>Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form.

**PROJECT MANAGER INFORMATION<sup>2</sup>:**

Name:	Dennis Keith
Title:	Production and Material Control
Representing:	Norfolk Southern
Street Address:	99 Spring Street, Box 123
City, State, Zip:	Atlanta, Georgia 30303
Office Phone:	404-529-1009
Office Fax:	404-527-1174
Cellular Phone:	
E-Mail Address:	dlkeith@nscorp.com

<sup>2</sup>Project Manager Information to be submitted by the Norfolk Southern Railway Company, North Litchfield Township and the Illinois Department of Transportation.

**DESCRIPTION OF IMPROVEMENT(S) ORDERED:**

- Installation of automatic flashing light signals and gates with a bell, controlled by constant warning time circuitry, and equipped with an event recorder and capable of remote monitoring system when available, by the Company.

**STATUS OF WORK:** (use additional blank sheet, if necessary)

05/06/09 - Per NS Contractor Todd Hawkins: NS has sent payment to Mr. Martin Hinton (w/Rural Electric Convenience Coop). Mr. Hinton has informed me that once the payment is received, it will be about 3 weeks to have the (overhead utility relocation) work completed – barring any bad weather. He will be contacting me once he receives the payment and when the work is done.

01/20/09 - Per NS Contractor Todd Hawkins: The N. 15<sup>th</sup> Ave. grade crossing (in Litchfield, IL) has been approved and before it can go to construction, we must eliminate any utility conflicts. I've contacted the power company (RECC – (217) 438-6197) and spoke with Marty Hinton. He will be going to the grade crossing to get an overview and to formulate a plan.