

ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION
PROJECT STATUS REPORT:

TYPE: (CHECK ONE)

PROGRESS	X
COMPLETION	

DATE JULY 1, 2009

PROJECT INFORMATION:

Reporting Party:	Shiloh Valley Township
Docket/Order #, Date:	T08-0160
Status Reports Due:	Every 6 mo. until completion
Ordered Completion Date:	12/17/2009
Completion Report Due ¹ :	Upon completion
AAR/DOT#, Milepost:	724 601K, railroad milepost 22.01-A
Street, (in/near) City, County:	Shiloh Station Road near Shiloh, St. Clair County, IL
Railroad Company:	Norfolk Southern

¹Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form.

PROJECT MANAGER INFORMATION²:

Name:	Brian Ellison
Title:	Highway Commissioner
Representing:	Shiloh Valley Township
Street Address:	1370 Shiloh Station Rd.
City, State, Zip:	Belleville, Illinois 62221
Office Phone:	618-234-7833
Office Fax:	618-234-3177
Cellular Phone:	
E-Mail Address:	

²Project Manager Information to be submitted by Norfolk Southern Railway Company and Shiloh Valley Township.

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

- Reconstruction of the existing north highway approach grade to meet the minimum requirements of 92 Ill. Adm. Code 1535.204 (Exhibit C), by the Township.
- Install Railroad ("R X R") Advance Warning Pavement Markings in accordance with the minimum requirements of 92 Ill. Adm. Code 1535.310 (d), by the Township.

STATUS OF WORK: (use additional blank sheet, if necessary)

THE ANTICIPATED DATE FOR THE PAVING WORK IS SCHEDULED FOR AUGUST. THE ROAD MARKINGS WILL BE AFTER THAT.

Thanks Brian

STIPULATED AGREEMENT 1358
EXHIBIT E2

DOCKETED

Page 1

AT-M S

JUL - 1 2009