

**ILLINOIS COMMERCE COMMISSION  
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

**ORIGINAL**

**PROJECT STATUS REPORT: T08-0148**

RECEIVED  
JUL 15 2009

**TYPE:** (CHECK ONE)

PROGRESS	
COMPLETION	X

Illinois Commerce Commission  
RAIL SAFETY SECTION

**DATE** July 7, 2009

**PROJECT INFORMATION:**

Reporting Party:	Illinois Central Railroad Company
Docket/Order #; Date:	T08-0148, November 13, 2008
Status Reports Due:	December 18, 2008 (STOP Signs – Installed) May 13, 2009 (Status)
Ordered Completion Date:	November 13, 2009
Completion Report Due <sup>1</sup> :	November 18, 2009
AAR/DOT#, Milepost:	295 298E, 230.55-M
Street, (in/near) City, County:	Broom Road (TR 344), Near Kinmundy, Marion County
Railroad Company:	Illinois Central Railroad Company

<sup>1</sup>Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form.

**PROJECT MANAGER INFORMATION<sup>2</sup>:**

Name:	Arne Skrodal
Title:	Engineer - Signal Planning
Representing:	Canadian National
Street Address:	17641 South Ashland Avenue
City, State, Zip:	Homewood, Illinois 60430
Office Phone:	(708) 332-3271
Office Fax:	(708) 332-3514
Cellular Phone:	
E-Mail Address:	Arne.Skrodal@cn.ca

<sup>2</sup>Project Manager Information to be submitted by Roadway Authority and Railroad Company

**DESCRIPTION OF IMPROVEMENT(S) ORDERED:**

- Installation of TEMPORARY STOP SIGNS, within 30 days of Commission Order.
- Installation of automatic flashing light signals and gates, CWT
- Improvement of the approaches to comply with 92 Illinois Administrative Code, Part 1535.204

**STATUS OF WORK:** The automatic flashing light signals with gates controlled by constant warning time circuitry were placed in service on July 7, 2009.

**DOCKETED**