

**NORFOLK SOUTHERN CORPORATION
ICC ORDER STATUS REPORT
STATE OF ILLINOIS**

DOT/AFE NUMBER	ORDER NUMBER/ DATE	ROAD LOCATION	CITY	STATE AUTHORIZED	ESTIMATED COMPLETION DATE
479426W	T06-0099	FLASHERS W/GATES REINING RD.	CHAPIN	12/6/06	11/29/09
F03539		MP: DH 454.45, ILL DIV.			

STATUS OF WORK:

DEPT. 52 – SIGNALS - MATERIAL ORDERED 12/18/06. EXTENSION FILED 05/30/08, ROADWAY WORK INVOLVED WITH MORGAN COUNTY ROAD DISTRICT. EXTENSION APPROVED 6/25/08. PROPOSED START 1/14/08. STILL WAITING ON ROADWAY WORK AS OF 09/29/09.

CONTACT:

G.B. BANKIERIS
MANAGER HIGHWAY CROSSING ENGINEERING
NORFOLK SOUTHERN CORPORATION
1200 PEACHTREE ST. N.E. BOX 123
ATLANTA, GA 30303
TEL: 404-527-2866; FAX: 404-527-2901

DEPT 66 – M/W –

B. WRIGHT
DIVISION ENGINEER
NORFOLK SOUTHERN CORPORATION
1735 E. CONDIT STREET
DECATUR, ILL 62521
TEL: 217-425-2063

BILLING STATUS – SEVEN PROGRESSIVE BILLS AS OF 06/4/09 TOTALING \$84,443.47. UNBILLED BALANCE \$0.00.

P.A. GRAY
SUPVR – MISCELLANEOUS BILLING
NORFOLK SOUTHERN CORPORATION
110 FRANKLIN ROAD, SE.
ROANOKE, VA 24042 – 0034

2

RECEIVED
OCT 5 2009
ILLINOIS COMMERCE COMMISSION
RAIL SAFETY SECTION

Atlanta, GA --October 1st 2009
XING:SIG:IU REPT

Mr. Dave Lazavides:

Attached is the consolidated report of Norfolk Southern crossing projects in the state of Illinois. This report will be submitted on a quarterly basis for your review. Projects shown as final billed will be dropped from future reports. If you have any questions, please call me at 404-529-1442.


R. L. Radloff
AT-

Cy: T. W. Ambler