

**NORFOLK SOUTHERN CORPORATION
ICC ORDER STATUS REPORT
STATE OF ILLINOIS**

DOT/AFE NUMBER	ORDER NUMBER/ DATE	ROAD LOCATION	CITY	STATE AUTHORIZED	ESTIMATED COMPLETION DATE
724743B	T07-0118	FLASHERS W/GATES TR-154	WAYNE CITY	1/29/08	1/16/09
F03275		MP: 103.51 W ILL DIV.			

STATUS OF WORK:

DEPT. 52 – SIGNALS - MATERIAL ORDERED 2/13/08. UTILITY LOCATION COMPLETED 7/9/08; IN SERVICE 10/30/08.

CONTACT:

G.B. BANKIERIS
MANAGER HIGHWAY CROSSING ENGINEERING
NORFOLK SOUTHERN CORPORATION
1200 PEACHTREE ST. N.E. BOX 123
ATLANTA, GA 30303
TEL: 404-527-2866; FAX: 404-527-2901

DEPT 66 – M/W – NO M/W WORK.

B. WRIGHT
DIVISION ENGINEER
NORFOLK SOUTHERN CORPORATION
1735 E. CONDIT STREET
DECATUR, ILL 62521
TEL: 217-425-2063

BILLING STATUS – FIVE BILLS HAVE BEEN ISSUED AS OF 08/31/09 TOTALING \$194,251.92. NO UNBILLED CHARGES.

P.A. GRAY
SUPVR – MISCELLANEOUS BILLING
NORFOLK SOUTHERN CORPORATION
110 FRANKLIN ROAD, SE.
ROANOKE, VA 24042 – 0034

RECEIVED
OCT 5 2009
ILLINOIS OCCUPATIONAL COMMISSION
RAIL SAFETY SECTION

Atlanta, GA -October 1st 2009
XING:SIG:IU REPT

Mr. Dave Lazavides:

Attached is the consolidated report of Norfolk Southern crossing projects in the state of Illinois. This report will be submitted on a quarterly basis for your review. Projects shown as final billed will be dropped from future reports. If you have any questions, please call me at 404-529-1442.


R. L. Radloff

Cy: T. W. Ambler