

**RECEIVED**

APR 15 2010

ILLINOIS COMMERCE COMMISSION  
RAIL SAFETY SECTION

Atlanta, GA –April 1<sup>st</sup>, 2010  
XING:SIG:IU REPT

Mr. Dave Lazavides:

Attached is the consolidated report of Norfolk Southern crossing projects in the state of Illinois. This report will be submitted on a quarterly basis for your review. Projects shown as final billed will be dropped from future reports. If you have any questions, please call me at 404-529-1442.

  
R. L. Radloff

Cy: T. W. Ambler

**DOCKETED**

APR 20 2010

26

**NORFOLK SOUTHERN CORPORATION  
ICC ORDER STATUS REPORT  
STATE OF ILLINOIS**

<b>DOT/AFE NUMBER</b>	<b>ORDER NUMBER/ DATE</b>	<b>ROAD LOCATION</b>	<b>CITY</b>	<b>STATE AUTHORIZED</b>	<b>ESTIMATED COMPLETION DATE</b>
724842Y	T08-0114	REMOVAL 7 <sup>TH</sup> . ST. MP 149.2 W, ILL DIV	MT. CARMEL		

**STATUS OF WORK:**

**DEPT. 52 – SIGNALS - NO SIGNAL INVOLVEMENT.**

**CONTACT:**

G.B. BANKIERIS  
MANAGER HIGHWAY CROSSING ENGINEERING  
NORFOLK SOUTHERN CORPORATION  
1200 PEACHTREE ST. N.E. BOX 123  
ATLANTA, GA 30303  
TEL: 404-527-2866; FAX: 404-527-2901

**DEPT 66 – M/W – AWAITING OPENING OF EMPIRE ST BEFORE REMOVAL CAN PROCEED.**

B. WRIGHT  
DIVISION ENGINEER  
NORFOLK SOUTHERN CORPORATION  
1735 E. CONDIT STREET  
DECATUR, ILL 62521  
TEL: 217-425-2063

**BILLING STATUS – NO “F” # HAS BEEN ASSIGNED FOR CHARGES.**

P.A. GRAY  
SUPVR – MISCELLANEOUS BILLING  
NORFOLK SOUTHERN CORPORATION  
110 FRANKLIN ROAD, SE.  
ROANOKE, VA 24042 – 0034

ATL

**NORFOLK SOUTHERN CORPORATION  
ICC ORDER STATUS REPORT  
STATE OF ILLINOIS**

<b>DOT/AFE NUMBER</b>	<b>ORDER NUMBER/ DATE</b>	<b>ROAD LOCATION</b>	<b>CITY</b>	<b>STATE AUTHORIZED</b>	<b>ESTIMATED COMPLETION DATE</b>
925510K	T08-0114	FLASHERS W/GATES EMPIRE ST.	MT. CARMEL		
F11078		MP 148.85 W, ILL DIV			

**STATUS OF WORK:**

**DEPT. 52 – SIGNALS** - IN SERVICE 10/06/09.

**CONTACT:**

G.B. BANKIERIS  
MANAGER HIGHWAY CROSSING ENGINEERING  
NORFOLK SOUTHERN CORPORATION  
1200 PEACHTREE ST. N.E. BOX 123  
ATLANTA, GA 30303  
TEL: 404-527-2866; FAX: 404-527-2901

**DEPT 66 – M/W** – ALL M/W WORK HAS BEEN COMPLETED. AWAITING THE COMPLETION OF THE ROAD SURFACE BEFORE OPENING TO TRAFFIC.

B. WRIGHT  
DIVISION ENGINEER  
NORFOLK SOUTHERN CORPORATION  
1735 E. CONDIT STREET  
DECATUR, ILL 62521  
TEL: 217-425-2063

**BILLING STATUS** – FINAL BILL ISSUED 2/10/10. TOTAL BILLED CHARGES ARE \$234,181.87.

P.A. GRAY  
SUPVR – MISCELLANEOUS BILLING  
NORFOLK SOUTHERN CORPORATION  
110 FRANKLIN ROAD, SE.  
ROANOKE, VA 24042 – 0034

AT/

04/08/10

used DOT