

**ILLINOIS COMMERCE COMMISSION  
TRANSPORTATION DIVISION / RAIL SAFETY SECTION  
PROJECT STATUS REPORT:**

**TYPE:** (CHECK ONE)

PROGRESS	X
COMPLETION	

DATE	August 5, 2010
------	----------------

**PROJECT INFORMATION:**

Reporting Party:	South Litchfield Township
Docket/Order #; Date:	T09-0110; Order entered 01/06/2010
Status Reports Due:	Every 6 Months
Ordered Completion Date:	12 Months from Order Date
Completion Report Due <sup>1</sup> :	Within 10 days of Completion Date
AAR/DOT#, Milepost:	480 068L, MP 439.92-WA
Street, (in/near) City, County:	N. 9 <sup>th</sup> Av. near Litchfield, Montgomery Co.
Railroad Company:	Norfolk Southern

<sup>1</sup>Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form.

**PROJECT MANAGER INFORMATION<sup>2</sup>:**

Name:	Kevin Smith
Title:	Montgomery County Engineer
Representing:	South Litchfield Township
Street Address:	1215 Seymour Avenue, P.O. Box 70
City, State, Zip:	Hillsboro, IL 62049
Office Phone:	217/532-6109
Office Fax:	217/532-6642
Cellular Phone:	
E-Mail Address:	montgomerycoeng@gmail.com

<sup>2</sup>Project Manager Information to be submitted by Norfolk Southern Railway Company and South Litchfield Township.

**DESCRIPTION OF IMPROVEMENT(S) ORDERED:**

- (a) Correction of the existing highway approach grades, to meet the minimum requirements of 92 Ill. Adm. Code 1535.204 (Exhibit C).

**STATUS OF WORK:** (use additional blank sheet, if necessary)

08/05/10 – Project Status Report prepared by ICC Staff, Aaron Toliver, on behalf of Montgomery County/South Litchfield Twp: Montgomery County Engineer, Kevin Smith, called on 08/04/10 to report that Township has not yet started its approach work. Mr. Smith said NS currently has a crew working nearby and moving toward the 9<sup>th</sup> Ave. crossing. The Township will begin its minor approach work once NS is done.