

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION
PROJECT STATUS REPORT:**

TYPE: (CHECK ONE)

PROGRESS	X
COMPLETION	

DATE	August 26, 2010
------	-----------------

PROJECT INFORMATION:

Reporting Party:	Illinois & Midland Railroad, Inc
Docket/Order #; Date:	T10-0072; Entered 06/02/2010
Status Reports Due:	Every 3 months
Ordered Completion Date:	03/02/2011
Completion Report Due ¹ :	Upon Completion
AAR/DOT#, Milepost:	AAR/DOT #169 809T; milepost 13.82-A
Street, (in/near) City, County:	Wagonseller Road near Pekin, Tazewell Co.
Railroad Company:	Illinois & Midland Railroad, Inc

¹Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form.

PROJECT MANAGER INFORMATION²:

Name:	Brent Weatherford
Title:	Chief Engineer
Representing:	Illinois & Midland Railroad, Inc
Street Address:	P.O. Box 139
City, State, Zip:	Springfield, IL 62705
Office Phone:	(217) 788-8652
Office Fax:	
Cellular Phone:	(217) 801-1578
E-Mail Address:	bweatherford@gwrr.com

²Project Manager Information to be submitted by Illinois & Midland Railroad, Inc.

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

- Install a new full depth composite timber, double-track surface at the Wagonseller Road crossing.

STATUS OF WORK: (use additional blank sheet, if necessary)

08/26/2010 – Project Status Report prepared by Rail Safety Specialist, Aaron Toliver, on behalf of IMRR: Brent Weatherford reported by e-mail that crossing surface material has been ordered, but IMRR has not coordinated the road closure with Township as of yet. Contact information for Cincinnati Township Highway Commissioner, Ron Hawkins, was provided to Mr. Weatherford. IMRR is planning for October to complete the crossing surface reconstruction.