

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION
PROJECT STATUS REPORT:**

TYPE: (CHECK ONE)

PROGRESS	X
COMPLETION*	

DATE	September 1, 2010
------	-------------------

PROJECT INFORMATION:

Reporting Party:	Stanford Township Road District - Clay County
Docket/Order #; Date:	T10-0036 March 24, 2010
Status Reports Due:	September 24, 2010
Ordered Completion Date:	March 24, 2011
Completion Report Due:	April 3, 2011
AAR/DOT#, Milepost:	152 892V, MP BC-236.05
Street, (in/near) City, County:	Burdock Road/TR 336 near Clay City, Clay County
Railroad Company:	CSX Transportation, Inc.

PROJECT MANAGER INFORMATION:

Name:	Michael R. Quandt, P.E.
Title:	Clay County Engineer
Representing:	Stanford Township
Street Address:	14464 Highway 45 South
City, State, Zip:	Louisville, IL 62858
Office Phone:	618-665-3346
Office Fax:	618-665-3347
Cellular Phone:	
E-Mail Address:	claycohwydept@wabash.net

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Rehabilitation of the existing highway approaches, to meet the minimum requirements of 92 Ill. Adm. Code 1535.204 (Exhibit C1).

STATUS OF WORK:

Preliminary engineering on the project is 73% complete and work has been initiated for purchase of right-of-way. A field check set of plans was submitted to IDOT on 5/12/10 and a field check was held on the project on June 21, 1010.

Cultural clearance was received from IDOT on 5/28/10. An IDNR Natural Resource Review result was received 5/14/10. The County is currently awaiting final documents from the design consultant in order to make final submittals to IDOT.