

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION
PROJECT STATUS REPORT:**

TYPE: (CHECK ONE)

PROGRESS	X
COMPLETION	

DATE	November 23, 2010
------	-------------------

PROJECT INFORMATION:

Reporting Party:	South Litchfield Township
Docket/Order #; Date:	T09-0110; Order entered 01/06/2010
Status Reports Due:	Every 6 Months
Ordered Completion Date:	01/06/2011
Completion Report Due ¹ :	Within 10 days of Completion Date
AAR/DOT#, Milepost:	480 068L, MP 439.92-WA
Street, (in/near) City, County:	N. 9 th Av. near Litchfield, Montgomery Co.
Railroad Company:	Norfolk Southern

¹Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form.

PROJECT MANAGER INFORMATION²:

Name:	Kevin Smith
Title:	Montgomery County Engineer
Representing:	South Litchfield Township
Street Address:	1215 Seymour Avenue, P.O. Box 70
City, State, Zip:	Hillsboro, IL 62049
Office Phone:	217/532-6109
Office Fax:	217/532-6642
Cellular Phone:	
E-Mail Address:	montgomerycoeng@gmail.com

²Project Manager Information to be submitted by Norfolk Southern Railway Company and South Litchfield Township.

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

- (a) Correction of the existing highway approach grades, to meet the minimum requirements of 92 Ill. Adm. Code 1535.204 (Exhibit C).

STATUS OF WORK: (use additional blank sheet, if necessary)

Project Status Report prepared by ICC Rail Safety Specialist, Aaron Toliver, on behalf of Montgomery County/South Litchfield Twp: Montgomery County Engineer, Kevin Smith, called on 11/23/10 to report that South Litchfield Township has started its approach work. Township Highway Commissioner expects work to be completed on or before 01/06/11 required completion date. Mr. Smith will provide notification when work is completed.