

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION
PROJECT STATUS REPORT:**

TYPE: (CHECK ONE)

| | |
|------------|---|
| PROGRESS | |
| COMPLETION | X |

| | |
|------|-----------------|
| DATE | August 16, 2012 |
|------|-----------------|

PROJECT INFORMATION:

| | |
|--------------------------------------|--|
| Reporting Party: | Lawrence Township Road District |
| Docket/Order #: Date: | T11-0040; 04/12/2011 |
| Status Reports Due: | |
| Ordered Completion Date: | 08/01/2012 |
| Completion Report Due ¹ : | Within 10 days of Completion Date |
| AAR/DOT#, Milepost: | 152 838C; MP BC-200.35 152 837V; MP BC-199.58 |
| Street, (in/near) City, County: | 1000E Rd/TR 142 near Lawrenceville, Lawrence Co. 1070E Rd/TR 158 near Lawrenceville, Lawrence Co. |
| Railroad Company: | CSX Transportation, Inc. |

¹Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form.

PROJECT MANAGER INFORMATION²:

| | |
|-------------------|---------------------------------|
| Name: | Bill H. Shick |
| Title: | Highway Commissioner |
| Representing: | Lawrence Township Road District |
| Street Address: | 1205 Adams Street |
| City, State, Zip: | Lawrenceville, IL 62439 |
| Office Phone: | 618-943-4816 |
| Office Fax: | |
| Cellular Phone: | 618-943-9848 |
| E-Mail Address: | Bill_Shick2000@yahoo.com |

²Project Manager Information to be submitted by Lawrence Township.

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

- (a) Rehabilitate the existing north and south highway approaches, to meet the minimum requirements of 92 Ill. Adm. Code 1535.204 (Exhibit C) at the 1000E Road and 1070E Road crossings.
- (b) Install new W10-1 Highway-Rail Grade Crossing Advance Warning Sign on the north highway approach of the 1000E Road crossing, per the Manual on Uniform Traffic Control Devices (MUTCD).

STATUS OF WORK: (use additional blank sheet, if necessary)

08/16/12 – Completion Report prepared and filed on behalf of the Township by ICC Rail Safety Specialist Aaron Toliver: Township's contractor reported today that all required approach work has been completed as of 08/15/12 and that IDOT District 7 Local Roads is scheduled to perform a final inspection of the completed approach improvements on 08/17/12.