

From: Drewes, Dan
Sent: Monday, September 10, 2012 9:45 AM
To: Leka, Kathy
Cc: Toliver, Aaron
Subject: FW: T11-0146
Attachments: Reynolds Project Status Report 9-7-2012.pdf; Wilson Project Status Report 9-7-2012.pdf

Kathy, attached is the completion report for Reynolds St and progress report for Wilson St. Note that DOT Forms will be coming for both crossings.

From: Justin Cronin [mailto:justin.cronin@inrd.com]
Sent: Friday, September 07, 2012 2:36 PM
To: Drewes, Dan
Cc: Peter Ray
Subject: T11-0146

Hello Mr. Drewes,
Please find progress reports attached, the US Dot Crossing Inventory Form will follow shortly for Reynolds.
Thank you,

Justin Cronin, P.E.
Project Manager
The Indiana Rail Road Company
101 West Ohio Street
Suite 1600
Indianapolis, Indiana 46204
(317) 616-3455 Office
(317) 460-6183 Cell
(317) 262-3310 Fax

This e-mail or its attachments may contain confidential or privileged information. If received in error, do not copy, distribute or disclose any information contained herein, delete and notify the sender by return e-mail. Reasonable precautions have been taken to ensure no viruses are present in this e-mail, therefore Sender accepts no liability for any loss or damage.

ILLINOIS COMMERCE COMMISSION
 TRANSPORTATION BUREAU / RAIL SAFETY SECTION

PROJECT STATUS REPORT:

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>
COMPLETION	<input checked="" type="checkbox"/>

DATE	9-7-2012
------	----------

PROJECT INFORMATION:

Reporting Party:	The Indiana Rail Road Company
Docket/Order #: Date:	T11-0146 ; 12/7/2011
Status Reports Due:	3/7/2012 / 6/7/2012 / 9/7/2012
Ordered Completion Date:	9/7/2012
Completion Report Due ¹ :	9/12/2012
AAR/DOT#, Milepost:	# 291 850R - M.P. 160.22
Street, (in/near) City, County:	Reynolds Street, Newton, Jasper County
Railroad Company:	The Indiana Rail Road Company

¹Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form.

PROJECT MANAGER INFORMATION²:

Name:	JUSTIN CRONIN
Title:	PROJECT MANAGER
Representing:	INDIANA RAIL ROAD COMPANY
Street Address:	101 WEST OHIO ST. SUITE 1600
City, State, Zip:	INDIANAPOLIS, INDIANA 46204
Office Phone:	317-616-3455
Office Fax:	317-262-3310
Cellular Phone:	317-460-6183
E-Mail Address:	JUSTIN.CRONIN@INRD.COM

²Project Manager Information to be submitted by Roadway Authority and Railroad Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

- List & describe improvements. Include TEMPORARY STOP SIGNS, if required.

STATUS OF WORK: Complete

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION BUREAU / RAIL SAFETY SECTION**

PROJECT STATUS REPORT:

TYPE: (CHECK ONE)

PROGRESS	✓
COMPLETION	

DATE	9-7-2012
------	----------

PROJECT INFORMATION:

Reporting Party:	The Indiana Rail Road Company
Docket/Order #: Date:	T11-0146 ; 12/7/2011
Status Reports Due:	3/7/2012 / 6/7/2012 / 9/7/2012
Ordered Completion Date:	9/7/2012
Completion Report Due ¹ :	9/12/2012
AAR/DOT#, Milepost:	#291 851X ; M.P. 160.57
Street, (in/near) City, County:	Wilson Street, Newton, Jasper County
Railroad Company:	The Indiana Rail Road Company

¹Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form.

PROJECT MANAGER INFORMATION²:

Name:	JUSTIN CRONIN
Title:	PROJECT MANAGER
Representing:	INDIANA RAIL ROAD COMPANY
Street Address:	101 WEST OHIO ST. SUITE 1600
City, State, Zip:	INDIANAPOLIS, INDIANA 46204
Office Phone:	317-616-3455
Office Fax:	317-262-3310
Cellular Phone:	317-460-6183
E-Mail Address:	JUSTIN.CRONIN@INRD.COM

²Project Manager Information to be submitted by Roadway Authority and Railroad Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

- List & describe improvements. Include TEMPORARY STOP SIGNS, if required.

STATUS OF WORK:

Purchased: Granite Ballast
 Spikes
 Thermite Welds
 Timber crossing Surface
 Ties
 Rail
 Rail Anchors