

**ILLINOIS COMMERCE COMMISSION  
TRANSPORTATION DIVISION / RAIL SAFETY SECTION  
PROJECT STATUS REPORT:**

**TYPE:** (CHECK ONE)

|            |   |
|------------|---|
| PROGRESS   | X |
| COMPLETION |   |

|      |                   |
|------|-------------------|
| DATE | December 19, 2012 |
|------|-------------------|

**PROJECT INFORMATION:**

|                                      |   |
|--------------------------------------|---|
| Reporting Party:                     | Curran Township Road District                     |
| Docket/Order #; Date:                | T12-0056; Order Entered 5/2/2012                  |
| Status Reports Due:                  | 6 Months from Order Date                          |
| Ordered Completion Date:             | 5/2/2013  |
| Completion Report Due <sup>1</sup> : | Within 10 days of Completion Date                 |
| AAR/DOT#, Milepost:                  | AAR/DOT #479 357R, railroad milepost DH-424.72    |
| Street, (in/near) City, County:      | Farmingdale Road/TR 124 near Curran, Sangamon Co. |
| Railroad Company:                    | Norfolk Southern Railway Company                  |

<sup>1</sup>Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form.

**PROJECT MANAGER INFORMATION<sup>2</sup>:**

|                   |                                    |
|-------------------|------------------------------------|
| Name:             | Casey Pratt                        |
| Title:            | Assistant Sangamon County Engineer |
| Representing:     | Curran Township Road District      |
| Street Address:   | 3303 Terminal Avenue               |
| City, State, Zip: | Springfield, IL 62707              |
| Office Phone:     | (217) 535-3070                     |
| Office Fax:       | (217) 753-7999                     |
| Cellular Phone:   |                                    |
| E-Mail Address:   | CaseyP@co.sangamon.il.us           |

<sup>2</sup>Project Manager Information to be submitted by NS and Curran Township.

**DESCRIPTION OF IMPROVEMENT(S) ORDERED:**

- (a) Rehabilitate the south highway approach, to meet the minimum requirements of 92 Ill. Adm. Code 1535.204 (Exhibit C).

**STATUS OF WORK:** (use additional blank sheet, if necessary)

Status Report prepared by Aaron Toliver on behalf of Road District (12/19/2012):

Casey Pratt of Sangamon County Highway Dept. notified Aaron Toliver on 12/18/2012 that the roadway approach improvements have been designed and the design elevations have been marked at the crossing location. The improvements have not yet been constructed by the Township Road Commissioner. Mr. Pratt intends to meet with the Township Road Commissioner soon for the purpose of setting a schedule for construction, to be completed on or before the 5/2/2013 completion date required by the ICC Order.