

2013 Illinois Commerce Commission Project Table - Union Pacific - John Saladino 4/26/13
jsaladino@icc.illinois.gov

AAR/DOT#	RR Milepost	Docket#	Stip.Agr.#	Crossing	City	County	Petition/Scope of Work	Project Managers	Status/Notes
Various	Various	T09-0001	1353	Various	Various	Various	Install remote Monitors	DM/DD	On Schedule to meet 6/06/13 completion date.
Various	Various	T09-0003	1370	Various	Various	Various	Install remote Monitors	DM/DD	On Schedule to meet 6/06/13 completion date.
Various	Various	T09-0004	1371	Various	Various	Various	Install remote Monitors	DM/DD	On Schedule to meet 6/06/13 completion date.
542 136J	213.08-STL	T12-0136	1661	E. 26th Rd.	(n) Ohlman	Montgomery	AFLS&G/APPR	DM/JRS	Installation has begun. On Schedule to meet 10/03/13 completion date.