

**ILLINOIS COMMERCE COMMISSION  
TRANSPORTATION DIVISION / RAIL SAFETY SECTION  
PROJECT STATUS REPORT:**

**TYPE:** (CHECK ONE)

PROGRESS	
COMPLETION	X

DATE	June 27, 2013
------	---------------

**PROJECT INFORMATION:**

Reporting Party:	Curran Township Road District
Docket/Order #; Date:	T12-0056; Order Entered 5/2/2012. Supp Order 6/5/2013.
Status Reports Due:	
Ordered Completion Date:	7/1/2013.
Completion Report Due <sup>1</sup> :	Within 10 days of Completion Date
AAR/DOT#, Milepost:	AAR/DOT #479 357R, railroad milepost DH-424.72
Street, (in/near) City, County:	Farmingdale Road/TR 124 near Curran, Sangamon Co.
Railroad Company:	Norfolk Southern Railway Company

<sup>1</sup>Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form.

**PROJECT MANAGER INFORMATION<sup>2</sup>:**

Name:	Casey Pratt
Title:	Assistant Sangamon County Engineer
Representing:	Curran Township Road District
Street Address:	3303 Terminal Avenue
City, State, Zip:	Springfield, IL 62707
Office Phone:	(217) 535-3070
Office Fax:	(217) 753-7999
Cellular Phone:	
E-Mail Address:	CaseyP@co.sangamon.il.us

<sup>2</sup>Project Manager Information to be submitted by NS and Curran Township.

**DESCRIPTION OF IMPROVEMENT(S) ORDERED:**

- (a) Rehabilitate the south highway approach, to meet the minimum requirements of 92 Ill. Adm. Code 1535.204 (Exhibit C).

**STATUS OF WORK:** (use additional blank sheet, if necessary)

Status Report prepared by Aaron Toliver on behalf of Road District (6/27/2013):

Casey Pratt of Sangamon County Highway Dept. notified Aaron Toliver on 6/26/2013 that the roadway approach improvements are substantially complete, pending an application of final chip seal surface when weather permits.