Docket No.:
Bench Date:
Deadline:

T13-0023 Supp 06/24/2015 N/A

MEMORANDUM

**TO:** The Commission

FROM: Timothy Duggan, Administrative Law Judge

**DATE:** June 9, 2015

**SUBJECT:** State of Illinois, Department of Transportation,

Petitioner,

٧.

Illinois Central Railroad Company,

Respondents.

Petition for an Order to reconstruct the two highway overpass structures designated as existing Structure Nos. 038-0013 (N.B.) and 038-0014 (S.B.), AAR/DOT #288 972S, railroad milepost 70.10 over I-57 near Clifton, Iroquois

County, Illinois.

**RECOMMENDATION:** Enter Supplemental Order to extend completion date.

On May 1, 2013, an Order was entered directing IDOT to modify and repair the I-57 bridge over the IC tracks south of Clifton, Illinois in Iroquois County. All work was to be completed by April 30, 2015.

On April 8, 2015, IDOT filed a Petition to extend the completion date to July 31, 2015. The Petition alleges the work is not on schedule for various reasons: demolition on the existing structure did not begin as originally scheduled due to pre-staging work issue; a subcontractor did not have a necessary plant operational; the piling took twice as long as originally estimated; plans were modified to address substructure design issues; and weather contributed to delays in construction.

Illinois Central and Staff each filed documents stating each had no objection to an Order granting the without hearing.

I recommend entry of the attached Order granting the extension.