

**ILLINOIS COMMERCE COMMISSION  
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

**PROJECT STATUS REPORT:**

**TYPE:** (CHECK ONE)

PROGRESS	X
COMPLETION	

DATE	September 9, 2016
------	-------------------

**PROJECT INFORMATION:**

Reporting Party:	Norfolk Southern Railway Company
Docket/Order #; Date:	T16-0057; Order Entered 08/03/2016
Status Reports Due:	Every 6 Months from Order Date
Ordered Completion Date:	08/03/2017
Completion Report Due <sup>1</sup> :	Within 5 days of Completion Date
AAR/DOT#, Milepost:	AAR/DOT #328022K, railroad milepost <del>AE-18.5</del> <b>AE-18.83</b>
Street, (in/near) City, County:	Robbins Road in Hartford, Madison Co.
Railroad Company:	Norfolk Southern Railway Company

<sup>1</sup>Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form.

**PROJECT MANAGER INFORMATION:**

Name:	R. Wai Wong
Title:	Assistant General Attorney
Representing:	Norfolk Southern Corp.
Street Address:	3 Commercial Place
City, State, Zip:	Norfolk, VA 23510
Office Phone:	(757) 629-2621
Office Fax:	(757) 629-2607
Cellular Phone:	
E-Mail Address:	Wai.Wong@nscorp.com

**DESCRIPTION OF IMPROVEMENT(S) ORDERED:**

- (a) Install automatic flashing light signals and gates with a bell, controlled by constant warning time circuitry, equipped with an event recorder and capable of remote monitoring system when available.
- (b) Install temporary STOP signs within 30 days of a Commission Order - **Complete.**

**STATUS OF WORK:** (use additional blank sheet, if necessary)

09/09/2016 – Progress Report prepared by ICC Railroad Safety Specialist, Aaron Toliver:

On 09/08/2016, Norfolk Southern (NS) Assistant General Attorney, R. Wai Wong, confirmed to Aaron Toliver that NS field forces have installed the required temporary STOP signs to replace the YIELD signs on the Crossbuck assemblies.