

**KANE COUNTY**  
DIVISION of TRANSPORTATION



Paul G. Rogowski.  
Director of Transportation

Carl Schoedel, P.E.  
County Engineer

July 11, 2003

Mr. Kevin L. Sharpe  
Director of Processing and Information  
Illinois Commerce Commission  
527 East Capitol Avenue  
Springfield, Illinois 62701

*Progress*

**RECEIVED**  
JUL 14 2003

Illinois Commerce Commission  
RAIL SAFETY SECTION

Re: ICC Order T01-0058 dated April 12, 2002  
Reconstruction, Widening and Installation of Automatic Flashing Light Signals and  
Gates at the Big Timber Road and Union Pacific Railroad Crossing, Gilberts, Illinois  
Milepost 47.59, DOT#174 551N  
Project Completion Date: October 12, 2003

Dear Mr. Sharpe:

As required by the ICC order, T01-0058 (attached), we are submitting a status report for the progress of the project.

Since our last status report was submitted on April 8, 2003, progress has been made towards the completion of the project. Construction is underway on the adjacent roadway widening and bridge replacement project. The progress of the adjacent work will allow the construction of the crossing and the new signal system later this summer.

Construction is planned to be substantially complete on all improvements in 2003. The crossing is to be completed by October 10, per the Order.

If you need any further information, or have any questions, please contact me.

Sincerely,

Michael Zakosek, P.E.  
Civil Engineer  
Project Manager

s:\shared\dotserverd\users\personal\zakosek\design projects\big timber over tyler creek\03letter\0711shak.doc

**DOCKETED**