

Leka, Kathy

From: Humphries, Henry
Sent: Wednesday, August 06, 2003 11:04 AM
To: Leka, Kathy
Subject: FW: Signal project Status

COPY

FYI

-----Original Message-----

From: Townlian, Cheryl L [mailto:Cheryl.Townlian@bnsf.com]
Sent: Wednesday, August 06, 2003 10:04 AM
To: 'hhumphri@icc.state.il.us'
Subject: FW: Signal project Status

Henry,
The surface at the crossing below was completed in May 2003, for your information.
Cheryl

-----Original Message-----

From: Rogman, John D
Sent: Wednesday, August 06, 2003 7:42 AM
To: Townlian, Cheryl L
Subject: RE: Signal project Status

T 02-0083

004502A Locust St in Ancona was completed in May 2003.

-----Original Message-----

From: Townlian, Cheryl L
Sent: Tuesday, August 05, 2003 2:33 PM
To: Golder, Dwight L; Rogman, John D
Subject: Signal project Status

FOLLOWING PROJECTS HAVE THE NOTED COMPLETION DATES PLEASE ADVISE IF WORK WILL BE COMPLETED BY THAT DATE:

063772J MAIN ST IN LA PRAIRIE	SEPT. 11, 2003	SIGNAL ONLY
004502A LOCUST ST IN ANCONA	SEPT. 11, 2003	SIGNAL AND SURFACE
004500L TR 35 IN ANCONA	SEPT. 11, 2003	SIGNAL ONLY
004488G LIVINGSTON ROAD	SEPT. 11, 2003	SIGNAL AND SURFACE
079793A WILLARD ST IN WATAGA	SEPT. 11, 2003	SIGNAL ONLY

THANKS
CHERYL

DOCKETED