ORIGINAL



ELGIN, JOLIET AND EASTERN RAILWAY COMPANY

1 NORTH BUCHANAN STREET . GARY, INDIANA 46402

219 / 883-4307 • FAX 219 / 883-4257

RAYMOND C. BAKER CHIEF ENGINEER

December 16, 2003

DEC 1 8 2003

ilinois Commerce Commission

CERTIFIED MAIL # 7002 2030 0000 3382 2626 RETURN RECEIPT REQUESTED

Mr. Wally S. Kos, P.E. Supt. of Highways 69 W. Washington St., 23rd Floor Chicago, IL 60602-3007

Attn:

Christopher C. Snyder, P.E.

Chief Engineer

Bureau of Transportation & Planning

RE:

Main Street at EJ&E Railway AAR/DOT 260 636 B

MP 21.61, Matteson, Illinois

Docket No. T03-004

Dear Sir:

The EJ&E Railway has reviewed the petition request for extension of time relative to subject docket ordered by the Commission on June 4, 2003, for installation of a pedestrian crossing, crossing reconstruction, widening and associated signal work at Main Street.

In conversation with Mr. Rodney Bettenhausen, Cook County Bureau of Administration, Department of Highways on December 15, the unforeseen utility and gas line conflicts and sewer relocation has resulted in the EJ&E exceeding the \$450,000 estimated in the order by \$35,000 to date. Given that Cook County recognizes the additional cost incurred by the railroad to support this project, remaining work to be completed per the original estimate is no longer applicable.

When a revised construction schedule is available, the EJ&E Railway will provide a revised estimate to complete remaining required work. Additional expenditures will be reimbursed to the Railroad by Cook County. The Railroad concurs that the request for extension of time be granted without a hearing.

Respectfully,

Raymond C. Baker Chief Engineer

/tmf

cc: Kevin Sharpe, Illinois Commerce Commission – Certified Mail # 7002 2030 0000 3382 2633
Mark Johnson, Cook County
Dorothy Grisco, Village of Matteson
Victor A. Modeer, Illinois Dept. of Transportation
Mark W. Stricker, Village of Matteson
Thomas W. Hunter, EJ&E
Robert E. Townsend, EJ&E
Richard W. Weber, EJ&E

DOCKETED

DEC 1 8 2003