

ORIGINAL

STATE OF ILLINOIS
INDUSTRIAL COMMERCE COMMISSION

RECEIVED
JAN 20 2004

Illinois Commerce Commission
RAIL SAFETY SECTION

Kaskaskia Regional Port District,
a Municipal Corporation,

Petitioner,

vs.

NO. T02-0094

Illinois Department of Transportation

Respondent.

PETITION FOR SUPPLEMENTAL ORDER

Comes now Kaskaskia Regional Port District and requests an additional 75 days from February 5, 2004, in which to complete the above identified project and in support thereof states:

1. That the asphalt suppliers will not be able to supply the necessary asphalt until April, 2004.

2. The asphalt is necessary to complete the project.

WHEREFORE, Kaskaskia Regional Port District respectfully requests an additional 75 days from February 5, 2004, in which to finish this project.

3. The utility adjustments along Illinois Route 154 were not performed in a timely fashion by the utility companies, thus delaying the performance by our contractors.

DOCKETED

JAN 21 2004

4. These matters were beyond the control of the Kaskaskia Regional Port District.

Respectfully submitted,

A handwritten signature in black ink, appearing to read "Stephen P. McGlynn", is written over a horizontal line.

Stephen P. McGlynn
116 South Charles Street
Belleville, Il. 62220
(618) 234-8800