

ORIGINAL

STATE OF ILLINOIS
ILLINOIS COMMERCE COMMISSION

RECEIVED
JAN 28 2004

Illinois Commerce Commission
RAIL SAFETY SECTION

Union Pacific Railroad Company, the Township of Ogden,)
 Champaign County, and the State of Illinois, Department)
 of Transportation.)
)
 Stipulated Agreement regarding improving public) T03-0001
 safety at the crossing of the Company's tracks with public)
 highways known as Township Road ("TR") 181A and TR)
 312, located near the Village of Royal, Champaign)
 County, Illinois designated as crossings AAR/DOT)
 166 921U, milepost 124.80-CC, and AAR/DOT166 923H,)
 milepost 123.10-CC, respectively.)

SUPPLEMENTAL PETITION

Union Pacific Railroad Company hereby files its Supplemental Petition before the Commission and states:

1. By Order dated February 5, 2003, the Commission approved a Stipulated Agreement authorizing certain changes to be made at the Township Road 181A and TR 312, grade crossings located at or near the Village of Royal in Champaign County. Those changes involved the installation of flashing light signals and gates. The work was to be completed within one year.

2. Since that time Union Pacific encountered delays in getting power to the signals from the electrical power company and delays in suppliers providing parts, specifically coded track filters and termination shunts. See affidavit of Roy P. Farwell attached hereto.

3. Union Pacific believes that it can schedule and complete the work by April 5, 2004 without further delay or extension beyond that date.

WHEREFORE, Union Pacific Railroad Company requests that the Commission grant an extension of time to and including April 5, 2004 to complete the work.

DOCKETED

JAN 28 2004

UNION PACIFIC RAILROAD COMPANY

BY: _____


Roy P. Farwell
210 North 13th Street, Room 2000
St. Louis, MO 63103
Telephone: (314) 216-5566
Facsimile: (314) 216-5564

CERTIFICATE OF SERVICE

The undersigned hereby certifies that a copy of the foregoing was mailed first class mail, postage prepaid, this 26th day of January, 2003 to:

Mr. Jim Easterly
Illinois Department of
Transportation
2300 South Dirksen Parkway
Room 204
Springfield, IL 62794

Mr. Gregory Frerichs
Highway Commissioner
Ogden Township
P.O. Box 206
Ogden, IL 61859

Mr. Robert McMahon
Ogden Township
P.O. Box 217
Ogden, IL 61859

Mr. Jeff Harpring
Illinois Department of Transportation
2300 South Dirksen Parkway
Springfield, IL 62764

Mr. Thomas Fenters
Clerk, Ogden Township
112 West Lincoln Avenue
Ogden, IL 61859



STATE OF MISSOURI)
) SS
CITY OF ST. LOUIS)

AFFIDAVIT OF ROY P. FARWELL


COMES NOW Roy P. Farwell, and being duly sworn, upon his oath, states:

1. I am employed by Union Pacific Railroad Company as a General Attorney located in St. Louis, Missouri. My responsibility includes oversight of administrative proceedings covering projects between the Railroad and public bodies with respect to highway-railroad grade crossings in most of the State of Illinois, including Champaign County.


2. I am familiar with the Commission's proceeding in Case Number T03-0001 concerning installation of flashing light signals and gates with constant warning time circuitry at two grade crossings at or near the Village of Royal, Champaign County, Illinois, specifically the grade crossings at TR181A (DOT #166921U) and TR312 (DOT #166923H), and the tracks of the Union Pacific Railroad Company, which project is within my responsibility.


3. The project was originally to be completed on or before February 5, 2004. Union Pacific attempted to complete the matter by the specified deadline. However, due to delays in getting power to the signals from the electrical power company, and due to delays in suppliers providing parts (specifically, coded track filters and termination shunts), Union Pacific is unable to complete the work in a timely manner. Union Pacific expects to have power and receive the parts within 30 days.

4. As a result of the above, I believe an extension of time to and including April 5, 2004 to perform the work specified in the Commission's February 5, 2003 Order is justified.


Roy P. Farwell

Subscribed and sworn to before me this 26th day of January, 2004.


Notary Public



My Commission Expires: