

NORFOLK SOUTHERN CORPORATION

ICC ORDER STATUS REPORT

STATE OF ILLINOIS

ORDER DOT/AFE NUMBER	NUMBER/ DATE	ROAD LOCATION	CITY	STATE AUTHORIZED	ESTIMATED COMPLETION DATE
328490E F02014	T04-0020	LIGHTS & GATES WOODFORD ST MP SB 4.70 ILLINOIS DIV	DECATUR	07/27/04	04/07/05

STATUS OF WORK:

DEPT. 52 - SIGNALS - MATERIAL ORDERED 08/06/04.

CONTACT:

G.B. BANKIERIS
MANAGER HIGHWAY CROSSING ENGINEERING
NORFOLK SOUTHERN CORPORATION
99 SPRING STREET SW - BOX 123
ATLANTA, GA 30303
TEL: 404-527-2866; FAX: 404-527-2901

DEPT 66 - M/W -

J. ELLIS
DIVISION ENGINEER
NORFOLK SOUTHERN CORPORATION
1735 E. CONDIT STREET
DECATUR, ILL 62521
TEL: 217-877-6239

BILLING STATUS -

M.D. MARTIN
SUPVR - MISCELLANEOUS BILLING
NORFOLK SOUTHERN CORPORATION
110 FRANKLIN ROAD, SE.
ROANOKE, VA 24042 - 0034
TEL: 540-981-4104



Norfolk Southern Corporation
99 Spring Street, S.W.
Atlanta, Georgia 30303

RECEIVED
OCT 12 2004

Illinois Commerce Commission
RAIL SAFETY SECTION

Atlanta, GA – October 6, 2004
XING:SIG:IU REPT

Mr. Dave Lazavides:

Attached is the consolidated report of Norfolk Southern crossing projects in the state of Illinois. This report will be submitted on a quarterly basis for your review. Projects shown as final billed will be dropped from future reports. If you have any questions, please call me at 404-529-1208.


G. F. Davenport

Cy: S. H. Morrell
W. H. Burris
T. W. Ambler