

**Leka, Kathy**

---

**From:** Drewes, Dan  
**Sent:** Monday, December 06, 2004 9:32 AM  
**To:** Leka, Kathy  
**Subject:** FW: Commission Order T04-0054 (McKnight Road/ICRR crossing)

288933B

Kathy, please consider this the roadway authority's (Village of Bourbonnais) plan submittal update, project manager information and progress report.

-----Original Message-----

**From:** Bill Sunley [mailto:bsunley@hanson-inc.com]  
**Sent:** Wednesday, December 01, 2004 2:46 PM  
**To:** Drewes, Dan  
**Cc:** koehlerf@vil.bourbonnais.il.us  
**Subject:** Re: Commission Order T04-0054 (McKnight Road/ICRR crossing)

Dan-

I am responding on behalf of Frank Koehler and the Village of Bourbonnais.

The plans are approximately 90% complete and we are on track to submit final plans to IDOT for approval by the end of the third week in December.

**Project Manager information:**

William T. Sunley, P.E.  
Hanson Professional Services Inc.  
1525 S. Sixth St.  
Springfield, IL 62703  
(217) 747-9253  
[bsunley@hanson-inc.com](mailto:bsunley@hanson-inc.com)

**Progress Report:**

Final plan submittal: third week of December, 2004.  
Allow (given the time of year) til mid-January for District IDOT approval.  
Bid information in to District for advertisement in Local Roads Bulletin by third week in January, 2005.  
(can advertise locally as well)  
Hold Letting in mid-February.  
Award by end of February.  
Construction to start weather permitting.  
Approximately 9 weeks construction time.

Respectfully,

William T. Sunley, P.E.  
Hanson Professional Services Inc.  
(217)747-9253  
[bsunley@hanson-inc.com](mailto:bsunley@hanson-inc.com)

>>> "Drewes, Dan" <dandrewe@icc.state.il.us> 11/29/2004 12:00:40 PM >>>

In reviewing the subject Order, I note that roadway plans were required to be submitted to IDOT by August 23, 2004. As we discussed on October 5, 2004, the plan submittal has been delayed.

On October 12, 2004, Bill Sunley with Hanson Professional Services, Inc. advised that the final plans may not be ready until the 3rd week in December.

The purpose of this follow-up is to elicit an e-mail response concerning the status of plan preparation

12/6/2004

and submittal.

Also, the Order contains a requirement that the Village submit project manager information and a progress report no later than December 23, 2004. Please submit this information along with your response.

My phone number is 217-557-4285.

Thanks,  
Dan Drewes

\*\*\*\*\* Confidentiality Notice: This entire e-mail may contain confidential information belonging to the sender which is legally privileged. This information is intended only for the use of the individual(s) or entity named above. If you are not the intended recipient you are hereby notified that any disclosure, copying, distribution or the taking of any action in reliance on the contents of this information is strictly prohibited. If you have received this e-mail in error please notify the sender immediately by e-mail and then delete this e-mail from your system. Thank you. Mail delivered by Hanson Professional Services Inc. mail system \*\*\*\*\*

12/6/2004