

McHenry County

Division of Transportation

Joseph R. Korpalski, Jr., P.E.

Director of Transportation/County Engineer

Deep Cut Road Bridge Time Extension Request DECEIVED MAY 9 2005

Illinois Commerce Commission

May 6, 2005

Director of Processing and Information Transportation Division Illinois Commerce Commission 527 E. Capital Avenue Springfield, IL 62701

RE:

Commission Order #T02-0062

177002 8

Order Date: June 19, 2002

Project Completion Date: June 19, 2004

Milepost 56.90-O

Improvement Type: Reconstruction of Grade Separation

Project Manager:

Todd Destree

Construction Engineer 16111 Nelson Road Woodstock, IL 60098

815.334.4968

815.334.4989 FAX

To Whom It May Concern:

At this time the McHenry County Division of Transportation is requesting a time extension for the above referenced project. The project is approximately 91% complete and the bridge is open to the motoring public. The work remaining on the project is site landscaping and final cleanup. The ICC order identified a 36 month time frame to have all bills submitted to the ICC for payment. At this time the MCDOT is compiling the bills paid by MCDOT on the project for submittal to the ICC for reimbursement. However, the final bill from the Illinois Department of Transportation for the construction project is not anticipated for at least 12 months from closing the project books.

The MCDOT must identify that this time line is our best guess at this time. The project contractor has filed for bankruptcy and the remaining work and schedule are being worked out with the subcontractors on the project at this time.

We hope that this request is look upon favorably by the ICC and if you have any further questions about the project please feel free to contact Todd Destree at 815.334.4968.

Very truly yours;

Kerneth J. Kelgard, P.E. Deputy County Engineer

c: Joseph R. Korpalski Jr., P.E.; Director of Transportation/county Engineer

Mark Dammyer; Construction Manager Todd Destree; Construction Engineer

O:\Ken\Deep Cut Road Bridge Design\ICC Time Extension request.doc