



Norfolk Southern Corporation
1200 Peachtree Street
Atlanta, Georgia 30309

RECEIVED


JAN 9 2006

Illinois Commerce Commission
RAIL SAFETY SECTION

Atlanta, GA – January 6, 2006
XING:SIG:IU REPT

Mr. Dave Lazavides:

Attached is the consolidated report of Norfolk Southern crossing projects in the state of Illinois. This report will be submitted on a quarterly basis for your review. Projects shown as final billed will be dropped from future reports. If you have any questions, please call me at 404-529-1208.


G. F. Davenport

Cy: S. H. Morrell
W. H. Burris
T. W. Ambler

NORFOLK SOUTHERN CORPORATION

ICC ORDER STATUS REPORT

STATE OF ILLINOIS

ORDER	ROAD	CITY	STATE	ESTIMATED
DOT/AFE	LOCATION		AUTHORIZED	COMPLETION
NUMBER	DATE		DATE	DATE
724711 V	T05-0010	LIGHTS & GATES	04/06/05	03/05/06
	TR-538	GOLDEN GATE		
	MP 122.84W, ILL DIV			

F02477

STATUS OF WORK:
DEPT. 52 - SIGNALS - SIGNAL ENGINEERING SENT TO THE STATE 10/18/04; MATERAIL ORDERED 04/19/05. INSTALLATION STARTED NOVEMBER 28, 2005.

CONTACT:

G.B. BANKIERIS
 MANAGER HIGHWAY CROSSING ENGINEERING
 NORFOLK SOUTHERN CORPORATION
 99 SPRING STREET SW - BOX 123
 ATLANTA, GA 30303
 TEL: 404-527-2866; FAX: 404-527-2901

DEPT 66 - M/W - MAINTENANCE OF WAY IS NOT INVOLVED.

J. ELLIS
 DIVISION ENGINEER
 NORFOLK SOUTHERN CORPORATION
 1735 E. CONDIT STREET
 DECATUR, ILL 62521
 TEL: 217-877-6239

BILLING STATUS - NO PROGRESSIVE BILLS HAVE BEEN ISSUED; CHARGES OF \$7,005.54 REMAIN TO BE BILLED.

M.D. MARTIN
 SUPVR - MISCELLANEOUS BILLING
 NORFOLK SOUTHERN CORPORATION
 110 FRANKLIN ROAD, SE.
 ROANOKE, VA 24042 - 0034
 TEL: 540-981-4104