



Norfolk Southern Corporation  
1200 Peachtree Street  
Atlanta, Georgia 30309

RECEIVED


JAN 9 2006

Illinois Commerce Commission  
RAIL SAFETY SECTION

Atlanta, GA – January 6, 2006  
XING:SIG:IU REPT

Mr. Dave Lazavides:

Attached is the consolidated report of Norfolk Southern crossing projects in the state of Illinois. This report will be submitted on a quarterly basis for your review. Projects shown as final billed will be dropped from future reports. If you have any questions, please call me at 404-529-1208.

  
G. F. Davenport

Cy: S. H. Morrell  
W. H. Burris  
T. W. Ambler

# NORFOLK SOUTHERN CORPORATION

## ICC ORDER STATUS REPORT

### STATE OF ILLINOIS

ORDER DOT/AE NUMBER/ NUMBER DATE	ROAD LOCATION	CITY	STATE AUTHORIZED	ESTIMATED COMPLETION DATE
480045 E T05-0029	LIGHTS & GATES TR-149 MP D 430.22, ILL DIV	LITCHFIELD	11/16/05	06/30/06

F02719

**STATUS OF WORK:**

**DEPT. 52 - SIGNALS** - SIGNAL ENGINEERING SENT TO THE STATE 04/07/05; MATERIAL ORDERED 11/16/05.  
**CONTACT:**

G.B. BANKIERIS  
 MANAGER HIGHWAY CROSSING ENGINEERING  
 NORFOLK SOUTHERN CORPORATION  
 99 SPRING STREET SW - BOX 123  
 ATLANTA, GA 30303  
 TEL: 404-527-2866; FAX: 404-527-2901

**DEPT 66 - M/W** - MAINTENANCE OF WAY IS NOT INVOLVED.

J. ELLIS  
 DIVISION ENGINEER  
 NORFOLK SOUTHERN CORPORATION  
 1735 E. CONDUIT STREET  
 DECATUR, ILL 62521  
 TEL: 217-877-6239

**BILLING STATUS** - NO PROGRESSIVE BILLS HAVE BEEN ISSUED; CHARGES OF \$,4974.09 REMAIN TO BE BILLED.

M.D. MARTIN  
 SUPVR - MISCELLANEOUS BILLING  
 NORFOLK SOUTHERN CORPORATION  
 110 FRANKLIN ROAD, SE.  
 ROANOKE, VA 24042 - 0034  
 TEL: 540-981-4104