

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION
PROJECT STATUS REPORT: T04-0059**

RECEIVED
FEB 16 2006

Illinois Commerce Commission
RAIL SAFETY SECTION

TYPE: (CHECK ONE)

PROGRESS	X
COMPLETION*	

DATE	February 3, 2006
------	------------------

PROJECT INFORMATION:

Reporting Party:	Dale L Schultz
Docket/Order #: Date:	T04-0059, July 21, 2004
Status Reports Due:	January 21, 2005 July 21, 2005
Ordered Completion Date:	July 21, 2006
Completion Report Due ¹ :	July 26, 2006
AAR/DOT#, Milepost, Street, (in/near) City, County	288 964A, 66.35-M, 3200N/TR17 288 965G, 67.40-M, CH 29, Both North of Clifton, Iroquois County
Railroad Company:	Illinois Central Railroad Company

¹Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form.

PROJECT MANAGER INFORMATION²:

Name:	Mr. Dale L. Schultz
Title:	Chebanse Township Highway Commissioner
Representing:	Chebanse Township
Street Address:	644 South Elliot Street
City, State, Zip:	Clifton, Illinois 60927
Office Phone:	815/694-2371
Office Fax:	815/694-2371
Cellular Phone:	815/383-2371
E-Mail Address:	commish@dlogue.net

²Project Manager information to be submitted by Roadway Authority and Railroad Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

3200N/TR 17 and 1100E/TR 120 -

- i) Upgrade the existing 1100E/TR 120 roadway, from its intersection with CH 29 to a point approximately 13,386 feet to the north.
- ii) Vacate the TR 17 roadway, within the Company right-of-way (ROW).
- iii) Close and abolish the TR 17 crossing, install permanent barricades at the Company ROW, and remove the obsolete roadway and reestablish ditch lines.

CH 29 - Install new automatic flashing light signals and gates controlled by constant warning time circuitry.

STATUS OF WORK: We have essentially completed the dirt work and the gravel work and are awaiting construction season to touch up the dirt and gravel and to apply the oil and chip surface. The contracts have been let and awarded for that purpose and look forward to completion of this project before the July 21, 2006 deadline.

STIPULATED AGREEMENT NO. 1079
ORDER T04-0079

DOCKETED

Page 1

FEB 17 2006

CHEBANSE TOWNSHIP ROAD DISTRICT

Dale L Schultz, Highway Commissioner

175 E First Avenue, PO Box 271

Clifton, Illinois 60927-0271

Ph/Fax 815-694-2371

February 3, 2006

Illinois Department of Transportation
District Three Office
700 East Norris Drive
Ottawa, Illinois 61350

RECEIVED
FEB 16 2006
Illinois Commerce Commission
RAIL SAFETY SECTION

Re: Grade Crossing Protection Fund
ICC Order No: T04-0059
Stipulated Agreement No: 1079
Township of Chebanse
County of Iroquois
3200 North Road (TR 17)
Crossing AAR/DOT 288 964N
Milepost 66.35-M

Dear Sir:

Pursuant to the above mentioned agreement, I am enclosing statements from Conrad Trucking, Inc. of Danforth, IL, who was the successful bidder on the aggregate which was used to upgrade the Chebanse Township 1100 East Road. I have the documentation of the publishing of our letting, and the results of same, if for any reason you need to see them.

September 19, 2004, I forwarded to you a statement for \$9,846.24 from which you paid Chebanse Township 85% of that figure which was \$8,369.30.

This request for payment totals \$86,207.05, 85% of which would be \$73,275.99.

That payment will leave \$34,634.71 as a remainder from the Grade Crossing Protection Fund share of the agreement, to be used toward the oil and chip process this summer. That contract has been let and awarded.

Sincerely:

Dale L Schultz, Highway Commissioner

Cc: Michael E Stead, ICC

JV-
MS

CHEBANSE TOWNSHIP ROAD DISTRICT

Dale L Schultz, Highway Commissioner

175 E First Avenue, PO Box 271

Clifton, Illinois 60927-0271

Ph/Fax 815-694-2371

February 3, 2006

Tom Zeinz
Manager Public Works
CN/ICRR
17641 South Ashland Avenue
Homewood, Illinois 60430-1345

RECEIVED
FEB 16 2006

Illinois Commerce Commission
RAIL SAFETY SECTION

Re: ICC Order No: T04-0059
Stipulated Agreement No: 1079
Township of Chebanse
County of Iroquois
3200 North Road (TR 17)
Crossing AAR/DOT 288 964N
Milepost 66.35-M

Dear Sir:

Pursuant to the above mentioned agreement, I am enclosing statements from Conrad Trucking, Inc. of Danforth, IL, who was the successful bidder on the aggregate which was used to upgrade the Chebanse Township 1100 East Road. I have the documentation of the publishing of our two lettings, and the results of same, if for any reason you need to see them.

One statement is for \$9,846.24, of which CN/ICRR share (10%) is \$984.62. The other two statements are for a total of \$86,207.05, for CN/ICRR share (10%) of \$8,620.71. Total CN/ICRR share (10%) to date is \$9,605.33, payable to Chebanse Township Road District.

That payment will leave \$4,074.67 as a remainder from the CN/ICRR share of the agreement, to be used toward the oil and chip process this summer. That contract has been let and awarded.

Sincerely:

Dale L Schultz, Highway Commissioner

Cc: Michael E Stead, ICC