

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT:

RECEIVED

NOV 9 2006

Illinois Commerce Commission
RAIL SAFETY SECTION

TYPE: (CHECK ONE)

PROGRESS	<input checked="" type="checkbox"/>
COMPLETION*	<input type="checkbox"/>

DATE NOVEMBER 2, 2006

PROJECT INFORMATION:

Reporting Party:	T.N. ANDRYUK - UNION PACIFIC RR
Docket/Order #; Date:	TO3-0024
Status Reports Due:	6 mos. FROM RECOMMENCEMENT IN JUNE '06
Ordered Completion Date:	AUG. 16, 2007
Completion Report Due ¹ :	
AAR/DOT#, Milepost:	176 606F, MP 32.98 KENOSHA SUB
Street, (in/near) City, County:	ML KING DR. AKA 22ND ST.
Railroad Company:	Union Pacific RR

¹Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form.

PROJECT MANAGER INFORMATION²:

Name:	THOMAS N. ANDRYUK
Title:	MANAGER - FIELD ENGINEERING
Representing:	UNION PACIFIC RAILROAD
Street Address:	500 WEST MADISON, SUITE 3610
City, State, Zip:	CHICAGO, IL 60661
Office Phone:	(312) 496-4726
Office Fax:	(402) 233-3174
Cellular Phone:	1766018
E-Mail Address:	TNANDRYU@UP.COM 176611C

²Project Manager Information to be submitted by Roadway Authority and Railroad Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Describe improvements. Include TEMPORARY STOP SIGNS, if required.

STATUS OF WORK:

1. AMSTUTZ EXPRESSWAY (DOT # 176 610V) REMOVED WARNING SYSTEM
2. ML KING DR. (DOT 176 606F) - CROSSING SURFACE INSTALLED TRACK WORK COMPLETE. ONLY ASPHALT WORK REMAINING.
3. ML KING DR. - SIGNAL WARNING SYSTEM INSTALLATION @ 75%
4. EJE CONNECTING TRACKAGE REMOVED NORTH OF CROSSING, incl SWITCH

* NOTE: PROJECT HALTED IN JAN '06 BY CITY DUE TO FUNDING ISSUES.

DOCKETED

NOV 13 2006