



Fuels and Services Company

1901 Chouteau Avenue, MC 611
St. Louis, MO 63103

March 12, 2007

Dave Lazarides
Director of Processing and Information
Transportation Bureau
Illinois Commerce Commission
527 E. Capitol Avenue
Springfield, IL 62701

Re: Project Status Report - ICC Docket T04-0084
Order Issued: September 13, 2006
Project Completion Date: September 13, 2008

Dear Lazarides:

On behalf of the Coffeen and Western Railroad Company, I send you this letter to serve as a project status report in accordance with the Commission's Final Order in Docket T04-0084, entered September 13, 2006. In that Order, the Commission required the Coffeen and Western Railroad Company to submit to the Director of Processing and Information, Transportation Bureau, a project status report at six-month intervals, stating the progress the company has made toward project completion.

The Order requires the Coffeen and Western Railroad Company to construct ten at-grade rail crossings, and one separated grade crossing in Montgomery County, as follows:

<u>Location</u>	<u>Milepost</u>
North 4 th Avenue (County Road ("CR") 400)	115+37
Arrow Trail (CR 1375)	130+74
Buckeye Trail (CR 1275)	187+36
Illinois Route 127 (CR 1125)	257+47
Pheasant Trail (CR 1025)	334+96
Fox Hunt Trail (CR 900)	366+88
Loew Avenue (CR 350)	529+75

700076°

700077°

700078°

700079°

700080°

700081°

700084°

MAR 14 2007

DOCKETED

HA-DS
10 WPS

Old Brushy Road (CR 625)	541+46
Elm Trail (CR 425)	529+90
North 3 rd Avenue (CR 300 Grade separated)	575+25.5
Long Bridge Trail (County Hwy 10)	525+32


700085°
700085°
700085°
700083°

At this time, no construction has been completed on this project. The Coffeen and Western Railroad Company currently awaits Water Quality Certification from the Illinois Environmental Protection Agency (401 Permit) as well as for the approval under Section 404 of the Clean Water Act from the US Army Corps of Engineers (404 Permit). The 404 Permit has been requested but cannot be issued until after the 401 Permit has been issued. The 401 Public Notice period ended December 29, 2006. A decision by the Illinois Environmental Protection Agency is pending on whether a Public Hearing will be necessary for 401 Permit approval in this case.

The contact information for the Project Manager is as follows:


Mr. Robert K. Neff
President
Coffeen and Western Railroad Company
P.O. Box 66149, MC611
St. Louis, MO 63166-6146
Office # (314) 554-2342
Fax # (314) 554-4188
Email: rneff@ameren.com

Very truly yours,



Glennon P. Hof
Manager, Coal Operations

Cc: Robert K. Neff – Coffeen and Western Railroad Company
Laura M. Earl – Jones Day
Thomas M. Byrne - Ameren

 Ameren <i>Ameren Energy Fuels & Services</i>	
FAX Transmission	
TO: DAVE LAZARIDES	FROM: Glennon P. Hof
COMPANY: ICC	DATE: 3/12/07
FAX #: (217) 745-5282	NUMBER OF PAGES: 3 (including this cover)
<p>ORIGINAL TO FOLLOW IN OVERNIGHT MAIL.</p> <p>T04-0084</p> <p>RECEIVED</p> <p>MAR 13 2007</p> <p>Illinois Commerce Commission RAIL SAFETY SECTION</p>	
P.O. Box 6619, MC 611 St. Louis, Missouri 63136-6119	

**Fuels and Services Company**

1901 Chouteau Avenue, MC 611
St. Louis, MO 63103

March 12, 2007

Dave Lazarides
Director of Processing and Information
Transportation Bureau
Illinois Commerce Commission
527 E. Capitol Avenue
Springfield, IL 62701

RECEIVED**MAR 13 2007****Illinois Commerce Commission
RAIL SAFETY SECTION**

Re: Project Status Report - ICC Docket T04-0084
Order Issued: September 13, 2006
Project Completion Date: September 13, 2008

Dear Lazarides:

On behalf of the Coffeen and Western Railroad Company, I send you this letter to serve as a project status report in accordance with the Commission's Final Order in Docket T04-0084, entered September 13, 2006. In that Order, the Commission required the Coffeen and Western Railroad Company to submit to the Director of Processing and Information, Transportation Bureau, a project status report at six-month intervals, stating the progress the company has made toward project completion.

The Order requires the Coffeen and Western Railroad Company to construct ten at-grade rail crossings, and one separated grade crossing in Montgomery County, as follows:

<u>Location</u>	<u>Milepost</u>
North 4 th Avenue (County Road ("CR") 400)	115+37
Arrow Trail (CR 1375)	130+74
Buckeye Trail (CR 1275)	187+36
Illinois Route 127 (CR 1125)	257+47
Pheasant Trail (CR 1025)	334+96
Fox Hunt Trail (CR 900)	366+88
Loew Avenue (CR 350)	529+75

AFS


Old Brushy Road (CR 625)	541+46
Elm Trail (CR 425)	529+90
North 3 rd Avenue (CR 300 Grade separated)	575+25.5
Long Bridge Trail (County Hwy 10)	525+32

At this time, no construction has been completed on this project. The Coffeen and Western Railroad Company currently awaits Water Quality Certification from the Illinois Environmental Protection Agency (401 Permit) as well as for the approval under Section 404 of the Clean Water Act from the US Army Corps of Engineers (404 Permit). The 404 Permit has been requested but cannot be issued until after the 401 Permit has been issued. The 401 Public Notice period ended December 29, 2006. A decision by the Illinois Environmental Protection Agency is pending on whether a Public Hearing will be necessary for 401 Permit approval in this case.

The contact information for the Project Manager is as follows:

Mr. Robert K. Neff
President
Coffeen and Western Railroad Company
P.O. Box 66149, MC611
St. Louis, MO 63166-6146
Office # (314) 554-2342
Fax # (314) 554-4188
Email: rneff@ameren.com

Very truly yours,



Glenn P. Hof
Manager, Coal Operations

Cc: Robert K. Neff – Coffeen and Western Railroad Company
Laura M. Earl – Jones Day
Thomas M. Byrne - Ameren