

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

**ORIGINAL
RECEIVED**

PROJECT STATUS REPORT:

AUG 13 2007

Illinois Commerce Commission
RAIL SAFETY SECTION

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>
COMPLETION	<input checked="" type="checkbox"/>

DATE	August 10, 2007
------	-----------------

PROJECT INFORMATION:

Reporting Party:	Neoga Township Highway Department
Docket/Order #: Date:	T07-0014, No. 1245, 03/21/2007
Status Reports Due:	-
Ordered Completion Date:	MARCH 21, 2008
Completion Report Due ¹ :	-
AAR/DOT#, Milepost:	289160P, 185.00-M, 289161W, 185.65-M, 289162D, 186.15-M
Street, (in/near) City, County:	950N/TR67, 900N/TR85 , 850N/TR85A, Near Neoga, Neoga Township, Cumberland County
Railroad Company:	Illinois Central Railroad Company

¹Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form.

PROJECT MANAGER INFORMATION²:

Name:	Lloyd Lacy
Title:	Neoga Township Highway Commissioner
Representing:	Neoga Township
Street Address:	P.O. Box 579
City, State, Zip:	Neoga, Illinois 62447
Office Phone:	(217) 895-2424
Office Fax:	(217) 254-1141
Cellular Phone:	
E-Mail Address:	

²Project Manager Information to be submitted by Roadway Authority and Railroad Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

- Improvement of the approaches to comply with 92 Illinois Administrative Code, Part 1535.204

STATUS OF WORK:

Approach grade work completed by Neoga Township
on August 10, 2007. (900 N / TR 85) 289161W

DOCKETED

AUG 13 2007

STIPULATED AGREEMENT NO. 1245
EXHIBIT E1

JV-MS

A