

**NORFOLK SOUTHERN CORPORATION
ICC ORDER STATUS REPORT
STATE OF ILLINOIS**

DOT/AFE NUMBER	ORDER NUMBER/ DATE	ROAD LOCATION	CITY	STATE AUTHORIZED	ESTIMATED COMPLETION DATE
724546M F03277	T06-0072	FLASHERS W/GATES ST. LOUIS AVE. MP: VC 0.45, ILL DIV.	EAST ST. LOUIS	9/18/06	08/15/07

STATUS OF WORK:

DEPT. 52 – SIGNALS - MATERIAL ORDERED 2/22/07. CURBS BEING INSTALLED TO COMPLIMENT SIGNALS.

CONTACT:

G.B. BANKIERIS
MANAGER HIGHWAY CROSSING ENGINEERING
NORFOLK SOUTHERN CORPORATION
1200 PEACHTREE ST. N.E. BOX 123
ATLANTA, GA 30303
TEL: 404-527-2866; FAX: 404-527-2901

DEPT 66 – M/W –

J. ELLIS
DIVISION ENGINEER
NORFOLK SOUTHERN CORPORATION
1735 E. CONDIT STREET
DECATUR, ILL 62521
TEL: 217-877-6239

BILLING STATUS – TWO PROGRESSIVE BILLS AS OF 6/12/2007 TOTALING \$5,849.53. UNBILLED BALANCE \$193.50.

P.A. GRAY
SUPVR – MISCELLANEOUS BILLING
NORFOLK SOUTHERN CORPORATION
110 FRANKLIN ROAD, SE.
ROANOKE, VA 24042 – 0034

OCT 1 10/05/07

OCT 1 10/05/07