

**NORFOLK SOUTHERN CORPORATION  
ICC ORDER STATUS REPORT  
STATE OF ILLINOIS**

<b>DOT/AFE NUMBER</b>	<b>ORDER NUMBER/ DATE</b>	<b>ROAD LOCATION</b>	<b>CITY</b>	<b>STATE AUTHORIZED</b>	<b>ESTIMATED COMPLETION DATE</b>
724615T F03308	T06-0076	FLASHERS W/GATES RICHTER SCHOOL RD. MP: 30.98 W, ILL DIV.	NEW BADEN	11/13/06	11/29/07

**STATUS OF WORK:**

**DEPT. 52 – SIGNALS** - MATERIAL ORDERED 11/29/06. ATTEMPTING TO GET AC POWER TO CROSSING.  
**CONTACT:**

G.B. BANKIERIS  
MANAGER HIGHWAY CROSSING ENGINEERING  
NORFOLK SOUTHERN CORPORATION  
1200 PEACHTREE ST. N.E. BOX 123  
ATLANTA, GA 30303  
TEL: 404-527-2866; FAX: 404-527-2901

**DEPT 66 – M/W –**

J. ELLIS  
DIVISION ENGINEER  
NORFOLK SOUTHERN CORPORATION  
1735 E. CONDIT STREET  
DECATUR, ILL 62521  
TEL: 217-877-6239

**BILLING STATUS** – THREE PROGRESSIVE BILLS ISSUED AS OF 12/25/2007 TOTALING \$7,085.38. CURRENT CHARGES ARE \$14.06

P.A. GRAY  
SUPVR – MISCELLANEOUS BILLING  
NORFOLK SOUTHERN CORPORATION  
110 FRANKLIN ROAD, SE.  
ROANOKE, VA 24042 – 0034

01/04/08

