

**NORFOLK SOUTHERN CORPORATION
ICC ORDER STATUS REPORT
STATE OF ILLINOIS**

<u>DOT/AFE NUMBER</u>	<u>ORDER NUMBER/ DATE</u>	<u>ROAD LOCATION</u>	<u>CITY</u>	<u>STATE AUTHORIZED</u>	<u>ESTIMATED COMPLETION DATE</u>
724546M	T06-0072	FLASHERS W/GATES ST. LOUIS AVE.	EAST ST. LOUIS	9/18/06	08/15/07
F03277		MP: VC 0.45, ILL DIV.			

STATUS OF WORK:

DEPT. 52 – SIGNALS - MATERIAL ORDERED 2/22/07. CURBS BEING INSTALLED TO COMPLIMENT SIGNALS. IN SERVICE 11/08/07.

CONTACT:

G.B. BANKIERIS
MANAGER HIGHWAY CROSSING ENGINEERING
NORFOLK SOUTHERN CORPORATION
1200 PEACHTREE ST. N.E. BOX 123
ATLANTA, GA 30303
TEL: 404-527-2866; FAX: 404-527-2901

DEPT 66 – M/W –

J. ELLIS
DIVISION ENGINEER
NORFOLK SOUTHERN CORPORATION
1735 E. CONDIT STREET
DECATUR, ILL 62521
TEL: 217-877-6239

BILLING STATUS – NINE PROGRESSIVE BILLS AS OF 03/30/08 TOTALING \$126,888.64. UNBILLED BALANCE \$0.00

P.A. GRAY
SUPVR – MISCELLANEOUS BILLING
NORFOLK SOUTHERN CORPORATION
110 FRANKLIN ROAD, SE.
ROANOKE, VA 24042 – 0034

APR 10 2008

04/02/08

Need DOT