

NEIL F. FLYNN, ATTORNEY AT LAW

1035 SOUTH SECOND STREET
SPRINGFIELD, ILLINOIS 62704
217-544-0261
Fax: 217-544-0688

May 30, 2008

Dean Jackson
Chief Administrative Law Judge
Illinois Commerce Commission
527 E Capitol Ave
Springfield, IL 62701-1827

**Re: T06-0099 (Morgan County)
Stipulated Agreement #1231**

Dear Judge Jackson:

In its Order of November 29, 2006, the Commission directed that certain improvements be completed within 18 months of that Order.

Because of unanticipated delays in the County's acquisition of the necessary right of way, Norfolk Southern Railway Company is unable to complete the improvements ordered of it by the Commission in this docket.

On or about May 29, 2008, the Morgan County Road District filed a request for an extension of time of 18 months to complete the ordered improvements.

Accordingly, and for the reasons above set forth, Norfolk Southern also respectfully requests an extension of time for an additional eighteen (18) months - until November 2009.

Respectfully submitted,

(Signed: Neil F. Flynn)
Neil F. Flynn

NFF:cb

cc: Mike Stead
All Parties of Record
Thomas W. Ambler
George Camille
Rick Ray
Dick Daniels