

**NORFOLK SOUTHERN CORPORATION  
ICC ORDER STATUS REPORT  
STATE OF ILLINOIS**

<b>DOT/AFE NUMBER</b>	<b>ORDER NUMBER/ DATE</b>	<b>ROAD LOCATION</b>	<b>CITY</b>	<b>STATE AUTHORIZED</b>	<b>ESTIMATED COMPLETION DATE</b>
479426W	T06-0099	FLASHERS W/GATES REINING RD.	CHAPIN	12/6/06	2009
F03539		MP: DH 454.45, ILL DIV.			

**STATUS OF WORK:**

**DEPT. 52 – SIGNALS** - MATERIAL ORDERED 12/18/06. EXTENSION FILED 05/30/08, ROADWAY WORK INVOLVED WITH MORGAN COUNTY ROAD DISTRICT.

**CONTACT:**

G.B. BANKIERIS  
MANAGER HIGHWAY CROSSING ENGINEERING  
NORFOLK SOUTHERN CORPORATION  
1200 PEACHTREE ST. N.E. BOX 123  
ATLANTA, GA 30303  
TEL: 404-527-2866; FAX: 404-527-2901

**DEPT 66 – M/W –**

J. ELLIS  
DIVISION ENGINEER  
NORFOLK SOUTHERN CORPORATION  
1735 E. CONDIT STREET  
DECATUR, ILL 62521  
TEL: 217-877-6239

**BILLING STATUS – FIVE PROGRESSIVE BILLS AS OF 06/04/08 TOTALING \$83,506.17. UNBILLED BALANCE \$276.00**

P.A. GRAY  
SUPVR – MISCELLANEOUS BILLING  
NORFOLK SOUTHERN CORPORATION  
110 FRANKLIN ROAD, SE.  
ROANOKE, VA 24042 – 0034

479426W

P

07/02/08

RECEIVED  
JUL 11 2008

Illinois Commerce Commissio.  
RAIL SAFETY SECTION

Atlanta, GA – July 2, 2008  
XING:SIG:IU REPT

Mr. Dave Lazavides:

Attached is the consolidated report of Norfolk Southern crossing projects in the state of Illinois. This report will be submitted on a quarterly basis for your review. Projects shown as final billed will be dropped from future reports. If you have any questions, please call me at 404-527-2837.



B. P. Vagedes

Cy: T. W. Ambler

**DOCKETED**