

**ILLINOIS COMMERCE COMMISSION  
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

**RECEIVED**  
SEP 15 2008

**PROJECT STATUS REPORT**

Illinois Commerce Commission  
RAIL SAFETY SECTION

PROGRESS	✓
COMPLETION <sup>1</sup>	

DATE	9/11/08
------	---------

**PROJECT INFORMATION:**

Reporting Party:	BNSF Railway Company
Docket/Order #; Date:	T07-0047
Status Reports Due:	12/27/07; 6/27/08; 12/27/08
Ordered Completion Date:	6/20/2009
Completion Report Due <sup>1</sup> :	
AAR/DOT#, RR Milepost:	069 683M, milepost 2.43; 069 685B, milepost 2.80
Street, (in/near) City, County:	South Street & Grant Street, North Aurora, Kane County
Railroad Company:	BNSF Railway Company

<sup>1</sup>Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form.

**PROJECT MANAGER INFORMATION<sup>2</sup>:**

Name:	Pat Casler
Title:	Director – Suburban Services
Representing:	BNSF Railway Company
Street Address:	547 W. Jackson Blvd. Suite 1509
City, State, Zip:	Chicago, IL 60661
Office Phone:	312-850-5680
Office Fax:	312-850-5690
Cellular Phone:	
E-Mail Address:	patricia.casler@bnsf.com

<sup>2</sup>Project Manager Information to be submitted by BNSF Railway Company.

**DESCRIPTION OF IMPROVEMENTS ORDERED:**

- Installation of a new crossing surface at the relocated South Street crossing, by the Company.
- Installation of new automatic warning devices at the relocated South Street grade crossing, by the Company.
- Installation of an interconnect between the Illinois Route 25/Grant Street traffic signal to the Grant Street/BNSF crossing warning devices, by the Tollway and the Company.

**STATUS OF WORK:** (use additional blank sheet, if necessary)

- SOUTH ST. SURFACE STILL NEEDS ONE PANEL INSTALLED
- WARNING DEVICES IN SERVICE, BUT ROAD ~~STAYS~~ TO AND FROM CROSSING NOT YET CONSTRUCTED OR OPEN TO PUBLIC
- INTERCONNECT PLACED IN SERVICE BY OTHERS AT RT 25 / GRANT ST.

STIPULATED AGREEMENT NO. 1274  
EXHIBIT D

069685B

Page 1

**DOCKETED**

SEP 15 2008

BV  
MS