

**STATE OF ILLINOIS
ILLINOIS COMMERCE COMMISSION**

Decatur Junction Railway Co. and)	
the State of Illinois, Department of)	
Transportation.)	
)	
Stipulated Agreement regarding)	Docket No. T06-0102
improving public safety by renewal of)	
the existing crossbuck signs and)	
installation of YIELD signs at each of)	
the Company's public highway-)	
railroad grade crossings listed on)	
Exhibit A attached hereto:)	

PETITION FOR EXTENSION

Now comes Decatur Junction Railway Co. ("DT") and petitions the Illinois Commerce Commission (the "Commission") for an order giving the DT an extension of time to comply with the mandates of the Commission in this docket. In support of its Petition, DT states as follows:

1. On December 20, 2006, the Commission issued an order ("Order") in the referenced docket, allowing the work described therein to be performed by DT at the referenced highway-rail grade crossings.
2. Specifically, the Order required DT to complete all work set forth in Section 2 of a Stipulated Agreement entered among DT and the State of Illinois

acting by and through the Illinois Commerce Commission, including the renewal of the existing crossbuck signs and installation of YIELD signs.

3. The Order stated the completion date for the work to be one (1) year after issuance of the Order, with all billing to be submitted within one (1) year thereafter.

4. Despite DT's good-faith efforts to complete the stated work by December 20, 2007, and then, September 20, 2008, due to the following reasons: the lack of personnel resources, and a failure of a contractor to perform, the DT will be unable to complete this work on time. Throughout 2007 and 2008, the DT has performed some extraordinary track maintenance; maintenance, work mainly focused on bridges and general maintenance. In addition, DT attempted to hire a contractor to complete the sign installation, however the contractor failed to finish and install the signs according to the necessary specifications, DT will have finish the installation and correct the work before filing a notice of completion.

WHEREFORE, DT, respectfully requests that the Commission;

a) Extend until June 20, 2009, the time to complete the work stated in the Order; and

b) Provide such other and further relief, as the Commission deems just and appropriate.

Dated this 19th day of September, 2008

Decatur Junction Railway Co.

For
By Dan La Kemper *JKL*
Dan La Kemper
Counsel
Decatur Junction Railway Co.
1318 S. Johanson Road
Peoria, IL 61607
Phone: 309-697-1400
Fax: 309-697-5387