

RECEIVED

OCT 8 2008

Illinois Commerce Commission  
RAIL SAFETY DIVISION

Atlanta, GA – October 1, 2008  
XING:SIG:IU REPT

Mr. Dave Lazavides:

Attached is the consolidated report of Norfolk Southern crossing projects in the state of Illinois. This report will be submitted on a quarterly basis for your review. Projects shown as final billed will be dropped from future reports. If you have any questions, please call me at 404-527-2837.



B. P. Vagedes

Cy: T. W. Ambler

OCT - 8 2008

**NORFOLK SOUTHERN CORPORATION  
ICC ORDER STATUS REPORT  
STATE OF ILLINOIS**

<b>DOT/AFE NUMBER</b>	<b>ORDER NUMBER/ DATE</b>	<b>ROAD LOCATION</b>	<b>CITY</b>	<b>STATE AUTHORIZED</b>	<b>ESTIMATED COMPLETION DATE</b>
479590A	T07-0086	FLASHERS W/GATES TR-142	BARRY	12/13/07	11/28/08
F10460		MP: DH 493.35 ILL DIV.			

**STATUS OF WORK:**

**DEPT. 52 – SIGNALS** - MATERIAL ORDERED 1/31/08. IN SERVICE 05/06/08.

**CONTACT:**

G.B. BANKIERIS  
MANAGER HIGHWAY CROSSING ENGINEERING  
NORFOLK SOUTHERN CORPORATION  
1200 PEACHTREE ST. N.E. BOX 123  
ATLANTA, GA 30303  
TEL: 404-527-2866; FAX: 404-527-2901

**DEPT 66 – M/W – NO M/W WORK.**

J. ELLIS  
DIVISION ENGINEER  
NORFOLK SOUTHERN CORPORATION  
1735 E. CONDIT STREET  
DECATUR, ILL 62521  
TEL: 217-877-6239

**BILLING STATUS** – SIX PROGRESSIVE BILLS ISSUED AS OF 09/29/08 TOTALING \$271,147.06. CURRENT CHARGES OF \$0 REMAIN.

P.A. GRAY  
SUPVR – MISCELLANEOUS BILLING  
NORFOLK SOUTHERN CORPORATION  
110 FRANKLIN ROAD, SE.  
ROANOKE, VA 24042 – 0034